

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	52	153									
2	NLG	12	397									
3	MDK	83	350									
4	RR(S)	40	203		1		1		1			
5	RR(N)	75	396									
6	RR(E)	41	337									
7	Hyd	163	965		3		3		3			
	<b>Total</b>	<b>466</b>	<b>2801</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>4</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	81	891									
2	NLG	120	738		7		7		7			
3	MDK	81	695		1		1		1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	15	79									
	<b>Total</b>	<b>336</b>	<b>2789</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>8</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>802</b>	<b>5590</b>	<b>0</b>	<b>12</b>	<b>0</b>	<b>12</b>	<b>0</b>	<b>12</b>	<b>0</b>	<b>0</b>	



S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Nampally	Mahmadapur	11KV	Devarakonda	11:00	12:20	1:20	E/L	11kv jumper cutting	No
2		Turkapally	Ajalapuram	11KV	Nalgonda	02.00	05.30	03.30	E/L	11KV insulator failed at SS-7	No
3		Chandur	Tummalapally	11KV	Nalgonda	13.00	16.00	03.00	E/L	11KV Jumper cut at Temple	No
4		Dilchinchera	Dilchinchera	11KV	Huzurnagar	05.00	08.00	03.00	E/L	11KV Snapped at Dilchinchera (v)	No
5		Marrore	Marrore	11KV	Suryapet	05.10	07.00	01.50	E/L	Line cut	No
6		Puligilla	Kanchanapally	11KV	Bhongir	10.00	13.00	03.00	EL	Insulator failed	No
7		Maryala	Wadaparthi	11KV	Bhongir	9:30	12:30	3:00	EL	3ph 25 DTR AB Switch Failed at Wadaparthi	No
1	MDK	Laxmapoor	Laxmapoor	11KV	Toopran	2:00	2:30	0:30		B/D due to Jumper cut	No
1	RR S	Gaganpahad	Manage	11KV	RJNR	9:54	11:44	1:50	B/D	11KV Insulator failed at Padmavati plywood	No
1	HYD S	Salarjung	Q.Q.Stadium	11KV	III	08.20	09.55	01.35	EL,OL-Bph	End Kit failed at Petlaburz	No
1	HYD C	Amberpet	Golnaka	11KV	II	04.20	06.10	01.50	EL,OL-Rph	Cable fault at Jaswal Garden	Arranged B/F on 11KV 6 Number for
2		Golconda	Darga Cable	11KV	VII	08.55	10.40	01.45	EL,OL	UG Cable fault at D-Mart	No