

TSSPDCL - LMRC / Corporate office

Date: 17.04.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepoor	33KV	Mahabubnagar	11.47	16.20	04.33	E/L	Tree braches touched on the line	Vepoor	No
1	RR N	Medchal	Bandamadaram	33KV	Medchal	11:35	13:00	1:25		Cable end kit failed at Kandlakoya Chowrasta	Bandamadaram	No
1	HYD C	220KV Shivrampally	Karwan - UG	33KV	Asif Ngr	19.05	19.25	00.20	EL,OL	Cable end kit failed at Pillar No.220	Karwan - UG	Loads transferred onto 132KV Asif Nagar SS

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Thungathutry	Pasnoor	11KV	Suryapet	7:30	10:00	2:30	E/L	11KV Insulator failed	No
2		Madanapuram	Kurmaid	11KV	Devarakonda	11.40	14.00	02.20	E/L	11KV Jumper cut	No
3		Madanapuram	Madanapuram	11KV	Devarakonda	15.10	17.35	02.25	E/L	11KV Disc failed near Madanapuram	No
1	MDK	B.B Pur	Burugupally	11KV	Medak	16:00	18:00	2:00		B/D Due to 11KV Jumper cut	No
1	RR N	JNTU	SP Nagar	11KV	Gachibowli	9:20	10:50	1:30	EL & OL	11KV Pin insulator failed near Plot No 217 at SP Nagar.	No
2		KPHB	Adityanagar	11KV	Kukatpally	09.42	10.28	00.46		11KV AB cable failed near JNTU	No
1	RR E	Mallapur-2	Ashok Nagar	11KV	Habsiguda	6:33	8:00	1:27		LT line touched 11KV Line at Nehru Nagar	No
2		Ibrahimpattanam	Gurunank	11KV	Sarooranagar	09.16	10.20	01.04		11kv Jumper cut at Agapally Village	No
1	HYD N	H.A.L	Samrat	11KV	Bowenpally	02.20	05.25	03.05	EL	Cable fault	Added loads on 11KV B.B.R Hospital feeder
2		Road No.22	UCO Bank	11KV	Jublee Hills	22:10	0:35	2:25	EL	Cable End Kit failed at Road No.10	No
1	HYD S	Miralam	Kalapather	11KV	Charminar	08.45	10.55	02.10	EL	Cable Jumper cut at Kalapather	No

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	38	209									
5	RR(N)	77	399	1	2	1	2	1	2			
6	RR(E)	38	347		2		2		2			
7	Hyd	183	982	1	3	1	3	1	3			
	Total	494	2884	2	7	2	7	2	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	106	969	1		1		1				
2	NLG	150	948		3		3		3			
3	MDK	87	828		1		1		1			
4	RR(S)	27	316									
5	RR(N)	8	48									
6	RR(E)	18	80									
	Total	396	3189	1	4	1	4	1	4	0	0	
	Grand Total	890	6073	3	11	3	11	3	11	0	0	