

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthi	Revally	33KV	Wanaparthi	08.15	10.35	02.20	E/L	D C Stay cut and touched to R Phase line near Revally Penagutta	Revally	Alternate Supply Arranged from Peddakothapally SS at 10:35Hrs
2		Alampur	Alampur	33KV	Gadwal	11.50	14.29	02.39	E/L	Phase to Phase Alampur X Road	Alampur	No
3		Mahabubnagar	Kodangal	33KV	Dudyal	20.25	21.35	01.10	E/L & O/L	Tripped on E/L & O/L AB switch opened	Kodangal	Alternate Supply Arranged from Kosgi SS at 21:35Hrs
1	NLG	Choutuppal	Narayanpur	33KV	Nalgonda	10:15	12:40	2:25	E/L	33 KV insulator failed	Narayanpur	At 10:30 hrs. alternate Supply Arranged from 132KV Marriguda, 33KV Gattupal
2		Ramannapet	Yellanki	33KV	Nalgonda	08.30	10.28	01.58	E/L	33 KV insulator failed	Yellanki	At 10:40 hrs alternate supply arranged from 132KV RPT, 33KV Velimenedu
3		Ramannapet	Aroor	33KV	Bhongir	03.11	06.50	04.38	E/L	33KV Line snapped at Vemulakonda SS	Aroor	At 03:30 hrs. alternate supply arranged from 132KV RPT, 33KV Laxmapuram
1	MDK	Narayankhed	Kalher	33KV	Jogipet	2:45	8:50	6:05		B/D Due to Pin Insulator failure	Kalher	No
2		Narayankhed	poosalpad	33KV	Jogipet	02.55	05.50	02.55		B/D Due to Heavy rain and wind tripped on E/L and O/L	poosalpad	No
3		Narayankhed	wasar	33KV	Jogipet	03.00	07.15	04.15		B/D Due to Pin Insulator failure	wasar	No
4		Narayankhed	Narayankhed T	33KV	Jogipet	03.30	06.30	03.00		B/D Due to Jumper Cut	Narayankhed T	No
5		Medak	Shankarampet	33KV	Medak	02.10	06.25	04.15		B/D Due to Jumper Cut	Shankarampet	No
6		Ramayampet	Konapur	33KV	Toopran	04.00	14.45	10.45		B/D Due to tree branches fallen on the line and 2 Nos Insulator failure	Konapur	No
7		Thunki Bollaram	Thunki Bollaram	33KV	Siddipet	03.40	07.55	04.15		B/D Due to Heavy rain and wind tripped on E/L and O/L	Thunki Bollaram	No
8		Thunki Bollaram	Vantamamidi	33KV	Siddipet	03.38	07.46	04.08		B/D Due to Heavy rain and wind tripped on E/L and O/L	Vantamamidi	No
9		Chegunta	Yeludurthy	33KV	Toopran	1:33	2:05	0:32		B/D Due to Jumper Cut	Yeludurthy	No
1	RR E	Malkaram	Saket	33KV	Sainikpuri	4:25	7:00	2:35	EL/OL	Felxi fallen on the Line at Jawaharnagar	Saket	No
2		Malkaram	Keesara	33KV	Habsiguda	04.24	09.05	04.41	EL/OL	No visible fault	Keesara	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Amarchinta	Paspula	11KV	Mahabubnagar	06.00	07.30	01.30		11KV Insulator Damage at Chandragattu (V)	No
1	NLG	Raghunatapalem	Raghunathapalem	11KV	Huzurnagar	6:00	8:20	2:00	O/L	11Kv Jumper Cut	No
2		Koduru	Koduru	11KV	Suryapet	7:20	8:40	1:20	E/L	11Kv Line cut	No
3		Choutuppal	Chinnakondur	11KV	Nalgonda	06.15	09.00	02.45	E/L	11KV insulator failed	No
4		Thimmanaguda	Thelakantigudem	11KV	Nalgonda	08.00	10.00	02.00	E/L	11KV jumper cut SS.6	No
5		D.B.Pally	Nerallapally	11KV	Deverakonda	14.30	16.30	02.00	E/L	11KV jumper cut	No
6		Motakondur	Cholleru	11KV	Bhognir	7:00	10:00	3:00	E/L	11Kv Insulator failed	No
1	MDK	Shalipet	Chennaipally	11KV	Medak	5:17	10:20	5:03		B/D Due to Pin Insulator failure	No
2		Lingapur	Thujalpur	11KV	Medak	09.05	12.50	03.45		B/D Due to Conductor Snapped	No
3		Ch Ghanpur	Ch Ghanpur	11KV	Medak	10.00	11.00	01.00		B/D Due to Jumper Cut	No
4		Jinnaram	Jinnaram	11KV	Medak	01.00	07.00	06.00		B/D Due to Conductor Snapped	No
5		Nallavally	Nallavally	11KV	Medak	2:30	7:20	4:50		B/D Due to Jumper Cut	No
1	RR N	J D MSS-2	Phase-4	11KV	Kukatpally	18:15	19:35	1:20		11kv Conductor Snapped At Topazza Company Phase-4	No
2		J D MSS-1	JETEL	11KV	Kukatpally	00.15	01.15	01.00		11kv Ab Cable Failure at S V R Polymer Phase-I	No
3		J D MSS-1	ARTI Mess	11KV	Kukatpally	10.30	15.40	05.10		11kv UG Cable Failure At ARTIMES Industri	No
4		J D MSS-3	FoX Sagar	11KV	Kukatpally	06.40	07.40	01.00		Tree Branches Fallen on The 11kv Line At Vizam Company Fox Sagar Road	No
5		Medchal	IDA-I	11KV	Medchal	04.58	06.02	01.04		11KV AB Cable Failed at Asta Plywood backside,IDA Medchal	No
6		Bandamadaram	Barmajiguda	11KV	Medchal	03.26	07.10	03.44		220KV Nutral line fallen on 11KV Barmajiguda feeder & 33KV Bharathi Agro feeder	No
7		Ravalkole	IDA Ravalkole	11KV	Medchal	3:25	5:30	2:05		Tree Branch fallen on the 11KV Line at Rotech Company	No
1	RR E	Yapral	Tulasi Garden	11KV	Sainikpuri	2:50	4:10	1:20		Tree branches fallen on 11Kv line	No
2		Chekripuram	SV nagar	11KV	Habsiguda	01.00	02.18	01.18		No visible fault	No
3		Taramathipet	Gowerally	11KV	Sarooranagar	18.18	19.25	01.07	EL/OL	No visible fault	No
1	HYD N	Yousufguda	Gayatri Hills	11KV	Banjarahills	01.40	05.25	03.45	EL,OL-Rph	AB Cable fault at C.R.P.F	No
2		Allwyn	E.S.I	11KV	Erragadda	9:20	10:40	1:20	EL	UG Cable fault	Arranged B/f on 11KV Bapu Nagar feeder
3		Allwyn	I.O.L	11KV	Erragadda	9:20	11:15	1:55	EL	UG Cable damaged at Gokul Takies	No
4		N.I.M.S	City Center	11KV	Banjarahills	8:40	10:00	1:20	EL,OL-Bph	Cable fault at City Center (4Nos DTR's kept Off)	No
5		Kalyan Nagar	Krishna Nagar	11KV	Banjarahills	11:50	12:40	0:50	EL	AB Cable fault	No
1	HYD C	Asif Nagar	N.S.F Colony	11KV	Mehdipatnam	00.05	01.25	01.20	EL,OL-Rph	33KV Jumper cut fallen on lines at Towli Chowki	No

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	77	404		7		7		7			
6	RR(E)	38	347	2	3	2	3	2	3			
7	Hyd	184	993		6		6		6			
	Total	497	2892	2	16	2	16	2	16	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	108	969	3	1	3	1	3	1			
2	NLG	150	948	3	6	3	6	3	6			
3	MDK	87	828	9	5	9	5	9	5			
4	RR(S)	29	322									
5	RR(N)	8	48									
6	RR(E)	18	80									
	Total	400	3195	15	12	15	12	15	12	0	0	
	Grand Total	897	6087	17	28	17	28	17	28	0	0	