

TSSPDCL - LMRC / Corporate office

Date: 19.05.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Singotam	Kollapur	33KV	Wanaparthi	00.54	02.12	01.18	E/L&O/L	Jumper cut	Kollapur	No
1	RR E	Malkaram	Ahmedguda	33KV	Habsiguda	22:12	23:50	1:38		End kit failed		Alternative supply arrnaged from 33KV Rampally feeder

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Athmakur (S)	T. Penpahad	11KV	Suryapet	14:00	15:45	1:45	EL	Insulator failed	No
1	MDK	Chippalthurthy	Jakkapally	11KV	Medak	9:15	10:15	1:00		Jumper Cut	No
2		Pillikottal	Pillikottal	11KV	Medak	3:00	7:00	4:00		Conductor Snapped	No
3		RC puram	RC puram	11KV	Sangareddy	3:25	4:40	1:15		Conductor Snapped	No
4		RC puram	RC puram	11KV	Sangareddy	5:10	7:15	2:05		Conductor Snapped	No
1	RR N	HMT Hills	SriRmNagar	11KV	Kukatpally	0:00	3:30	3:30		Brekar Mechnical Problem at Sub-Station	No
2		Jeedimetlas-I	JETL	11KV	Kukatpally	17.25	19.50	02.25		11kv line AB Cable failed near SPR Polymores at JETL	No
3		Jeedimetlas-I	Phase-V	11KV	KKP	18.35	20.40	02.05		11kv line AB Cable failed near Thirumala Kantta at phase-V	No
1	RR E	RGK	Barsipet	11KV	Sainikpuri	8:38	9:25	0:47		Lizard fallen on 11Kv line at Venkusha Enclave	No
2		Moula-Ali	Gayathri Nagar	11KV	Sainikpuri	06.40	07.30	00.50		Tree fallen on 11Kv line at Gandhi Nagar	No
1	HYD N	Green Lands	Hindu	11KV	Erragadda	12.25	16.20	03.55	All Indication	HT Line snapped at Panjagutta Water Works	At 13:30 hrs. Partial feeder charged (50%)
1	HYD S	Panjasha	Metherwadi	11KV	Charminar	13.10	14.20	01.10	OL-Rph	No Visible Fault	Arranged B/F on 11KV Patel Nagar & Chatinaka fdrs
2		Asmangadh	Jaya Nagar	11KV	Asmangadh	22:40	23:58	1:18	EL	DTR failed due to Thunderbolt on Vengalrao PT	No

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	77	404		3		3		3			
6	RR(E)	38	347	1	2	1	2	1	2			
7	Hyd	184	993		3		3		3			
	Total	497	2892	1	8	1	8	1	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	108	969	1		1		1				
2	NLG	150	948		1		1		1			
3	MDK	87	828		4		4		4			
4	RR(S)	29	322									
5	RR(N)	8	48									
6	RR(E)	18	80									
	Total	400	3195	1	5	1	5	1	5	0	0	
	Grand Total	897	6087	2	13	2	13	2	13	0	0	