

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	3	1	3	1	3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	2	4	2	4	2	4	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		3		3		3			
3	MDK	107	933		1		1		1			
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	7	0	7	0	7	0	0	
	Grand Total	1082	6468	2	11	2	11	2	11	0	0	

TSSPDCL - LMRC / Corporate office

Date: 16.08.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	RR N	DP Pally	Gowdavelly	33KV	Medchal	14.53	15.37	00.44	BD	Lightening Arrester failed at Mega Company	33KV Gowdavelly	-
1	HYD S	220KV Shivrampally	Hyderguda	33KV	Malakpet	11.50	12.10	00.20	OL-R&Yph	I/C Cable End Kit failed at 33KV Hyderguda SS	Hyderguda	Loads transferred onto 220KV Shivrampally SS via 33KV Karwan fdr

TSSPDCL - LMRC / Corporate office

Date: 16.08.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	JDCL	Burgupally	11KV	Jadcherla	09.25	11.50	02.25		11 KV jumper cut near Aloor (v).	-
1	NLG	T Giri	N B Thanda	11KV	Suryapeta	12.40	13.40	01.00	E/L	Jumper cut	-
2		Janpahad	Sunyapahad	11KV	Huzurnagar	08.25	11.30	03.05	EL	Due to 11Kv Jumper cutted	-
3		Dirsincherla	Dirsincherla	11KV	Huzurnagar	04.00	07.00	03.00	EL	Due to 11Kv line Snapped	-
1	MDK	Patancheru Town	Shanthinagar	11KV	Patancheru	11.55	13.45	01.50		BD Due to Tree Fallen on line	-
1	SDP	SITARAMPALLY	Sitarampally agl	11KV	Gajwel	13.20	14.20	01.00		11KV Jumper out due to EL	-
2		RAYAPOLE	CHOWDERPALLY AGL	11KV	Gajwel	03.30	13.25	09.55		11kv Disc fail	-
1	RR N	Jeedimetla-II	Phase-IV	11KV	Jeedimetla	19.40	21.25	01.45	BD	Harshitha Construction CTPT failure & 3 Nos Jumper Cut at Phase-IV	-
2		HMT	Manikya Nagar	11KV	Medchal	11.55	13.30	01.35	BD	Outgoing AB Switch Jumper cut and replaced in SS & 100KVA T/F HG fuse Replaced at AP Agro	-
3		Devarayamjal	Kottapet	11KV	Medchal	08.30	09.30	01.00	BD	11KV Jumper cut and replaced at Thurkonikunta	-
1	RR E	Chakripuram	SV nagar	11KV	Keesara	09.50	10.51	01.01		11KV line cut at K.K garden	-