

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550	3	4	3	4	3	4			
7	RR(E)	168	403									
8	Hyd	194	1044	1		1		1				
	Total	606	3055	4	5	4	5	4	5	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3		3		3				
2	NLG	144	988		7		7		7			
3	MDK	107	933		2		2		2			
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	11	3	11	3	11	0	0	
	Grand Total	1082	6468	7	16	7	16	7	16	0	0	

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthy	Revally	33KV	Wanaparthy	14.45	15.25	00.40		Y Phase CT Blast	Wanaparthy	Alternate supply arranged from 33KV Peddakothapally at 15:25Hrs.
2		Kothur	Aryam Steel	33KV	Shadnagar	14.38	17.15	02.37		R Phase Jumper cut at Company	Kothur	NO
3		Shadnagar	Stem Core	33KV	Shadnagar	15.30	17.45	02.15		Disc Insulator Failed at CSK Venture	Shadnagar	NO
1	RR N	132KV Medchal	Jeedimetla-III	33KV	Medchal	10.30	13.05	02.35	BD	R Phase Isolator Box Disc failed in SS	132KV Medchal	No
2		132KV Medchal	Petbasheerabad	33KV	Medchal	05.54	07.58	02.04	BD	Tripped on EL R Phase Indication(No Fault)	132KV Medchal	No
3		132KV Medchal	Petbasheerabad	33KV	Medchal	08.33	10.06	01.33	BD	Bird fallen on the 33KV Line at Kompally Bridge	132KV Medchal	No
1	HYD N	132KV Erragadda	Jana Priya	33KV	Allwyn	00.55	01.20	00.25	OL	33KV Incoming Cable End Kit failed near Jana Priya SS	132KV Erragadda	Loads transferred onto 33KV Erragadda - IDPL line

TSSPDCL - LMRC / Corporate office

Date: 19.08.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Nakirekal	Kadaparthi	11KV	Nalgonda	11.00	12.30	01.30	E/L	11KV Line Jumper Cut	-
2		Narketpally IE	Vanipakala	11KV	Nalgonda	10.30	12.10	02.20	E/L	HT/LT Melting	-
3		Devarakonda	Myanampally	11KV	Devarakonda	12.00	16.30	04.30	E/L	11KV Jumper Cut & Insulator failed	-
4		Marrigudam	Vattipally	11KV	Devarakonda	15.00	17.00	02.00	E/L	Movement Fault	-
5		Nuthankal	Yelkapally	11KV	Suryapet	13.35	16.15	02.40	E/L	11Kv Conductor snapped	-
6		Nadigudem	Ramapuram	11KV	Huzurnagar	05.00	08.00	03.00	E/L	11kv jumper cut	-
7		Ponugodu	Ponugodu	11KV	Huzurnagar	13.36	15.23	01.47	E/L	11Kv line Conductor snapped	-
1	MDK	Patancheru	Bollaram-I	11KV	Patancheru	19.10	19.50	00.40		B/D due to Jumper cut near Market	-
2		Allwyn	Sulaxshana-I	11KV	Patancheru	08.40	10.08	01.28		B/D due to Conductor snapped	-
3	SDPT	Maddur	Dhoolmitta	11KV	Husnabad	18.45	21.00	02.15		BD, Jumper cut	-
4		Thotapally	Thotapally	11KV	Husnabad	07.00	11.00	04.00		BD, Insulator failure	-
1	RR S	IIIT	APHB Colony	11KV	Gachibowli	17.06	19.09	02.03		Due to heavy Rain, No Visible Fault.	-
1	RR N	Kompally	Kompally	11KV	Medchal	02.30	03.20	00.50	BD	Tree Branches fallen on the 11KV Line at Surekha Hospital	-
2		Subhash Nagar	Padma Nagar	11KV	Medchal	02.42	04.04	01.22	BD	11KV Pin Insulator failed at Padma Nagar	-
3		Jeedimetla-IV	Axies	11KV	Jeedimetla	02.30	04.45	02.15	BD	11kv Pin insulator Failure Near rajendra Engneering	-
4		Jeedimetla-II	Kompally Pharma	11KV	Jeedimetla	09.40	11.40	02.00	BD	11kv AB cable Failure At Kompally Pharma Company Phase-III	-