

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		6		6		6			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	7	1	7	1	7	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	2	1			
2	NLG	144	988		10		10		10			
3	MDK	107	933									
4	SDPT			3	5	3	5	3	5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	16	5	16	5	16	0	0	
	Grand Total	1082	6468	6	23	6	23	6	23	0	0	

TSSPDCL - LMRC / Corporate office

Date: 21.08.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Wanaparthi	Kodair	33kv	Wanaparthi	03.43	06.55	03.12	E/L&O/L	AB Switch open at Kodair Due to Rain	Kodair	-
2		Gadwal	Maldakal	33kv	Gadwal	03.45	07.40	03.55	E/L&O/L	No Visible Fault Due to Rain	Maldakal	-
1	SDPT	Mustyala	Komuravelli	33kv	Husnabad	06.55	08.40	01.45		Momentary Falt	Komuravelli	-
2		Mustyala	Tharigoppula	33kv	Husnabad	15.35	16.50	01.15		Insulator failure	Tharigoppula	-
3		Mustyala	Tharigoppula	33kv	Husnabad	18.10	00.00	05.50		Jumper open at Salakpur (V)	Tharigoppula	Altarnate from Dhoolmitta feeder
1	HYD S	132KV M.D.Pally	Devi Bagh	33kv	Asmangadh	08.07	08.27	00.20	EL,OL	Cable punctured by HRDCL	Devi Bagh	Loads transferred onto 132KV Imlibun SS via 33KV Petlaburz SS

TSSPDCL - LMRC / Corporate office

Date: 21.08.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Mothiganapur	Medigaddathanda	11kv	Jadcherla	11.00	13.05	02.05		11KV Insulator fail near Mothiganapur	-
1	NLG	Kesharajupally	Mahilapanganam	11kv	Nalgonda	13.00	16.00	03.00	E/L	Insulator failed	-
2		Charlapally	Charlapally	11kv	Nalgonda	06.00	08.40	02.40	E/L	Tree branch fallen on 11KV line	-
3		Mamidala	Aregudem	11kv	Nalgonda	12.00	13.30	01.30	E/L	Jumper cut	-
4		Puttamgandi	Vaddiptla	11kv	Devarakonda	07.30	12.30	05.00	E/L	Bird flow on the Line	
5		Puttamgandi	Chinthal Thanda	11kv	Devarakonda	07.30	12.30	05.00	E/L	Bird flow on the Line	
6		PD Pally	PD Pally	11kv	Miryalaguda	16.34	18.04	01.30	E/L	Tree branch fallen on 11KV line	
7		Gaddipally	Medaram	11kv	Huzurnagar	04.00	06.40	02.40	E/L	11 KV LINE SNAPPED	
8		Janpahad	Janpahad	11kv	Huzurnagar	06.15	07.50	01.35	E/L	11 KV LINSULATOR FAILED	-
9		Palakeedu	Nagireddy gudem	11kv	Huzurnagar	14.00	16.30	02.30	E/L	11 KV LINE SNAPPED	-
10		Malkapur	Malkapur Agl	11kv	Choutuppal	07.20	11.15	03.55	E/L	11kv Pin Insulator Pin Binding Failed	-
1	SDPT	Koheda	Sriramulapally	11kv	Husnabad	09.40	11.02	01.22		Line cut	-
2		Cherial	Rollabanda	11kv	Husnabad	10.00	12.00	02.00		Insulator failure	-
3		Mustyala	Gadithota	11kv	Husnabad	09.50	15.00	05.10		11 kv Line cut	-
4		Chityala	Chityala Agl	11kv	Husnabad	15.00	16.00	01.00		Heavy gale and wind	-
5		Guruvannapet	Pochanpally	11kv	Husnabad	16.15	17.20	01.05		Heavy gale and wind	-
1	RR N	Dulapally	KK Society	11kv	Medchal	14.32	15.26	00.54		11KV Brass Patti Cut & Replaced at Hand Blast Company	-
2		IDA Kandlakoya	Medchal	11kv	Medchal	09.10	09.50	00.40		11KV Brass Patti Cut & Replaced at Oxygen Park	-
3		IDA	Medchal	11kv	Medchal	16.40	18.40	02.00		Tree fallen on the 11KV Line Near PHI Seeds	-
4		IDA Ravalkole	Medchal	11kv	Medchal	16.10	18.15	02.05		11KV Pin Insulator Failed at Lokesh company	-
5		SPIC	Medchal	11kv	Medchal	17.20	18.45	01.25		11KV Line cut & replacement at Jayadharshini	-
6		Jeedimetla-II	Phase-V	11kv	Jeedimetla	11.15	12.30	01.15		11kv AB Cable Endy Kit failure near DCL industrie Phase-V	-
1	RR E	Aushapur	Chandupatlaguda	11kv	Keesara	00.30	02.00	01.30		11KV line cut at Edulabad village	-