

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		3		3		3			
3	MDK	107	933	1		1		1				
4	SDPT			1	3	1	3	1	3			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	6	2	6	2	6	0	0	
	Grand Total	1082	6468	2	10	2	10	2	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 08.12.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Pashamailaram	EPIP-II	33kv	Sangareddy	09.25	10.05	00.40		B/D due to Jumper cut	EPIP-II	-
2	SDPT	Palamakula	Narmetta	33kv	SDPT	10.30	12.05	01.35		B/D due to Line problem	Narmetta	-

TSSPDCL - LMRC / Corporate office

Date: 08.12.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	B.Chandupatla	V.K Pahad	11kv	Suryapet	03.20	07.10	03.50	E/L	Conductor snapped	-
2		Keethavarigudem	Kothagudem	11kv	Huzurnagar	13.35	15.00	01.25	EL	11 KV LINE SNAPPED	-
3		Narayanpur	Kotthagudem	11kv	Choutuppal	05.00	11.00	06.00	EL	11kv Line Snapped near Kotthagudem Village	-
1	SDPT	Akunoor	Akunoor 24 Hrs	11kv	Husnabad	14.05	15.05	01.00		BD due to line problem	-
2		Akunoor	Rudraipally	11kv	Husnabad	14.05	15.05	01.00		BD due to line problem	-
3		Rebarthy	Ladnoor	11kv	Husnabad	19.35	23.55	04.20		BD 3Ph,1Ph ok	-
1	RR N	Shameerpet	Devarayamjal	11kv	Medchal	00.46	03.00	02.14	BD	11KV Pin Insulator Failed at Rajender Singh DhaAba	-
1	RR E	Kushaiguda	Kapra	11kv	Sainikpuri	20.20	21.30	01.10		11Kv Banchud Cable fail at Kapra Petrol Bunk (AE/OP)	-
1	HYD N	Raheja	I.T Park	11kv	X	18.50	20.00	01.10	EL	RMU Fault at Airtel Building	Arranged B/F on 11KV APIIC-I fdr
1	HYD S	Falaknuma	Falaknuma OH	11kv	III	19.10	21.57	02.47	EL	No Visible Fault	20:20Hrs Partial fdr charged, remaining loads arranged B/F on 11KV Falaknuma UG feeder