

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		9		9		9			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1	1	1	1	1	1			
	Total	606	3055	1	12	1	12	1	12	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3	1	3	1	3	1			
2	NLG	144	988		2		2		2			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	3	3	3	3	3	0	0	
	Grand Total	1082	6468	4	15	4	15	4	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 31.12.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	220/132KV SS Palkonda	Janampet	33KV	Mahabubnagar	07.19	09.30	02.11	E/L&O/L	Insulator damaged near Bhoothpur M.R.O.Office	Janampet	-
2		220/132KV SS Palkonda	Kodur	33KV	Mahabubnagar	07.04	08.26	01.22	E/L	No Visible Fault	Kodur	-
3		Makthal	Narwa	33KV	Narayanapet	04.50	05.30	00.40	E/L	Due to Pin Binding Failed Near Makthal(V)	Narwa	Alternate Supply Arranged From 132KV SS Marikal at 05:30Hrs
1	HYD N	132KV Balkampet	Lodha	33KV	Allwyn	13.32	13.45	00.13	OL-R,Y&Bph	Cable End Kit failed on 33KV Lodha - Allwyn line	Lodha	-

TSSPDCL - LMRC / Corporate office

Date: 31.12.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Udithyal	Udithyal	11KV	Jadcherla	13.30	15.20	01.50		HT/LT Near Pala papaiah DTR Side	-
1	NLG	Dirsenpally	Miryala	11KV	Suryapet	10.15	12.15	02.00	EL	Insulator failed	-
2		Venkatapuram	Venkatapuram	11KV	Bhongir	06.15	08.05	01.50	EL	11 kv Line snapped	-
1	RR N	Kompally	Kompally	11KV	Medchal	10.30	12.44	02.14	BD	AB Cable failed at Chinta Chettu	-
2		Vijayanagar colony	Shanthinagar	11KV	Kukatpally	10.02	11.15	01.13	BD	500KVA T/F problem AB Switch oen at Deepthisreenagar	-
3		Jeedimetla SS I	Su-durgs	11KV	Jeedimetla	10.38	11.38	01.00	BD	AB Cable falt at SVS Company	-
4		ICICI	Bharath Bio Tech	11KV	Medchal	11.30	13.50	02.20	BD	11KV Pin Insulator failed at Geno Tech Company	-
5		Devarayamjal	Pothaipally	11KV	Medchal	11.15	12.30	01.15	BD	Tree Fallen on the 11KV Line at Primary School, Pothaipally	-
6		Thurkapally	Yadaram	11KV	Medchal	10.10	11.25	01.15	BD	11KV Jumper cut and replaced at Balaji Function Hall Backside	-
7		Kistapur	Kistapur	11KV	Medchal	06.05	07.12	01.07	BD	11KV Pole Damaged by Lorry at Weaker Section Colony, Kistapur	-
8		Medchal	IDA Kistapur	11KV	Medchal	11.10	12.15	01.05	BD	11KV Pin Insulator failed at Gubba Cold Storage	-
9		Shameerpet	Devarayamjal	11KV	Medchal	09.25	10.20	00.55	BD	Bird fallen on the 11KV Line at Thota Gopal Reddy Bhavi, Thumkunta	-
1	RR E	Nagaram	Gandhi Nagar	11KV	Keesara	10.49	12.18	01.29		Line patrolling but no visible fault	-
2		Nagaram	Bandlaguda	11KV	Keesara	10.51	12.20	01.29		Bird fallen on 11kv line at Praja Sai Garden	-
1	HYD N	Clock Tower	Station Road	11KV	V	10.33	13.30	02.57	EL	HT Cable Jumper snapped at Saibaba Temple (at 11:27 Hrs partial fdr charged)	-