

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	2	1			
2	NLG	144	988		10		10		10			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	12	2	12	2	12	0	0	
	Grand Total	1082	6468	2	17	2	17	2	17	0	0	

TSSPDCL - LMRC / Corporate office

Date: 23.07.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Surya Jyothi	33kv	Jadcherla	09.25	10.50	01.25	EL	Pin binding failed and replaced at Amith cotton mill	Surya Jyothi	-
2		Balanagar	Navadurga	33kv	Jadcherla	18.20	21.25	03.05	EL	Cable burst	Navadurga	-

TSSPDCL - LMRC / Corporate office

Date: 23.07.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Karkonda	Khanapur	11kv	Jadcherla	10.00	12.10	02.10		11kv jumper Cut Near Khanapur (Vi) Back Side.	-
1	NLG	Velugupally	Velugupally	11kv	Suryapeta	10.00	11.20	01.20	E/L	Bird fallen on the line	-
2		Repala	Repala	11kv	Huzurnagar	10.15	13.00	02.45	EL	Due to 11Kv line cut	-
3		Raghunadapalem	Nakkalagudem	11kv	Huzurnagar	05.30	08.30	03.00	EL	Due to 11kv insulator failure	-
4		Raghunadapalem	Gundlapally	11kv	Huzurnagar	07.10	10.30	03.20	EL	Due to 11Kv Disk failure	
5		Arlagaddagudem	Suraram	11kv	Nalgonda	07.30	11.50	04.20	EL	11 KV Line Jumper Cut	
6		Eduloor	Nara Gudem	11kv	Nalgonda	14.40	18.00	03.20	EL	11 KV Line Jumper Cut	
7		Pottichelma	Parvedula	11kv	Miryalaguda	03.45	06.00	02.15	EL	Insulator failed	
8		K.N.Konda	K.N.Konda	11kv	Miryalaguda	03.05	05.30	02.25	EL	Insulator failed	
9		Matoor	Matoor	11kv	Miryalaguda	04.00	05.45	01.45	EL	Disc fail	-
10		Raigir	Jammapur Agl	11kv	Bhongiri	06.00	09.30	03.30	EL/OL	11kv Line Snapped near Jammapur Village	-
1	SDPT	DHULIMITTA	LINGAPUR	11kv	Husnabad	17.30	23.50	06.20		Due to 11Kv line cut	-
1	RR S	ESCI	Prashanti Hills	11kv	Gachibowli	10.05	11.45	01.40	BD	AB Cable Problem from ESCI to MJR Moll (B/F From Nanakramguda)	-
1	RR N	Athiwelly	Somaram	11kv	Medchal	11.55	12.55	01.00	BD	11KV Line Cut & Replaced at Dongalagadda Thanda, Somaram	-
2		Devarayamjal	Kottapet	11kv	Medchal	11.10	12.15	01.05	BD	11KV Copper Patti Cut & Replaced at Ashoka Poultry Farm, Devarayamjal	-
1	HYD C	Hussain Sagar	Adarsh Nagar	11kv	Saifabad	00.40	02.15	01.35	EL,OL	3Way RMU Cable fault at Birla Science Centre to Birla Mandir way & Auto Reclouser problem	Arranged B/F on 11KV Parishram Bhavan fdr
2	Hyd S	Falaknuma	Jangammett AB Cable	11kv	Charminar	15.20	16.45	01.25	EL,OL	Faulty loads of 11KV Boys Town & Masrath Function Hall feeders	-----