

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044									
	Total	606	3055	0	1	0	1	0	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		5		5		5			
3	MDK	107	933									
4	SDPT			2		2		2				
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	5	3	5	3	5	0	0	
	Grand Total	1082	6468	3	6	3	6	3	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 20.11.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kodangal	Peddanandigama	33KV	Vikarabad	06.00	11.00	05.00	EL	No Visible Fault	Peddanandigama	Alternate supply Given From 33KV Doualthabad at 11:00Hrs.
1	SDP	Gajwel	B.V.Pur	33KV	Gajwel	11.10	13.40	02.30		BD due to jumper cut	B.V.Pur	-
2		Gajwel	Ahmedipur	33KV	Gajwel	08.45	11.20	02.35		BD due to insulator failed	Ahmedipur	-

TSSPDCL - LMRC / Corporate office

Date: 20.11.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Thungathurthy	Vempaty	11KV	Suryapeta	12.30	13.45	01.15	E/L	Conductor snapped	-
2		Garidepally	Kalmalcheruvu	11KV	Huzurnagar	05.30	07.30	02.00	EL	11 KV DISK FAILED	-
3		N B Gudem	Redlakunta	11KV	Huzurnagar	04.00	05.30	01.30	EL	11 KV LINE SNAPPED	-
4		Eduloor	Naregudem	11KV	Nalgonda	14.30	15.50	01.20	EL	11 KV Line Jumper Cut	-
5		Suraram	Arlagaddagudem	11KV	Nalgonda	03.00	06.15	03.15	EL	11 KV Line Jumper Cut	-
1	RR N	Uddamarry	Usharpally	11KV	Medchal	12.36	14.00	01.24	BD	11KV Line Phase to Phase at Usharpally Road	-