

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044									
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	4	0	4	0	4	0	0	
	Grand Total	1082	6468	0	8	0	8	0	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 23.11.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Thungathurthy	Vempaty	11KV	Suryapet	04.30	08.00	03.30	E/L	11Kv Insulator flashover	-
2		Dirincherla	Somaram	11KV	Huzurnagar	10.40	12.10	01.30	E/L	DTR Problem	-
3		Nemaragommula	Nemaragommula	11KV	Bhongir	06.15	08.23	02.08	EL	11Kv Insulator failed Near Memaragommula (V)3Phase B/d Single phase ok	-
4		Datherpally	Datherpally	11KV	Bhongir	10.40	13.45	03.05	EL	11Kv Insulator Failed Near Datherpally (V)	-
1	RR N	Kompally	Kompally	11KV	Medchal	16.45	17.15	00.30	BD	11KV Pin Insulator failed at Kompally	-
2		Athiwelly	SPIC	11KV	Medchal	05.00	08.10	03.10	BD	Tree fallen on 11KV Line at Somaram	-
3		Gowdawelly	Ayodhya	11KV	Medchal	11.30	12.30	01.00	BD	Tree Branch fallen on the 11KV Line at Star Foultry Farm	-
1	RR E	Nacharam Indore	Ramreddy nagar	11KV	Habsiguda	06.34	07.39	01.05		11KV line cut at Baba nagar Kamapachettu	-