

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		3		3		3			
3	MDK	107	933									
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	7	0	7	0	7	0	0	
	Grand Total	1082	6468	0	10	0	10	0	10	0	0	

TSSPDCL - LMRC / Corporate office

Date: 11.09.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR				NIL							-
2	NLG				NIL							-
3	MDK				NIL							-
4	SDPT				NIL							-
5	RR S				NIL							-
6	RR N				NIL							-
7	RR E				NIL							-
8	HYD				NIL							-

TSSPDCL - LMRC / Corporate office

Date: 11.09.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Dirsincherla	Dirsincherla	11kv	Huzurnagar	11.00	14.00	03.00	EL	Due to 11Kv line snapped	-
2		Mukundapuram	Somaram	11kv	Huzurnagar	05.10	08.10	03.00	EL	Due to 11Kv jumper cutted	-
3		Kamareddy gudem	k.N pally	11kv	Miryalguda	04.50	09.25	04.35	EL	jumper cut	-
1	SDPT	Dharmaram	Dharmaram(R.)	11kv	Husnabad	10.20	13.24	03.04		Tree branches touched the line same rectified	-
2		Bejjanki	Kallepally	11kv	Husnabad	17.40	18.00	00.20		Jumper cut, same rectified	-
3		Komuravelly	Peddarajupeta	11kv	Husnabad	10.25	17.10	06.45		Lines touched, same rectified	-
4		Nagapuri	Nagapuri	11kv	Husnabad	16.30	17.00	00.30		Line snapped, same rectified	-
1	RR N	GP Pally	Neighbourhood	11kv	Medchal	06.50	07.30	00.40		11KV Line Cut and replaced at CM Prakash Rao Thota,GP Pally	-
1	HYD C	Industrial Area	Vidya Nagar	11kv	Azamabad	07.45	08.50	01.05	EL	No Visible Fault	
2		Industrial Area	Azamabad I.E	11kv	Azamabad	08.05	12.20	04.15	EL	Cable End Kit Box failed near SS	