

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	2	1	2	1	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		2		2		2			
2	NLG	144	988	1	15	1	15	1	15			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	17	1	17	1	17	0	0	
	Grand Total	1082	6468	2	19	2	19	2	19	0	0	

TSSPDCL - LMRC / Corporate office

Date: 29.04.2020

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Kanagal	Thimannagudam	33KV	Nalgonda	10.05	11.35	01.30	EL	Lighting Erected Failed		-
1	HYD C	132KV Imlibun	Osm. Hospital	33KV	Asif Nagar	04.55	05.03	00.08	OL-R&Bph	No Visible Fault		Loads transferred onto 33KV Imlibun - Goshamahal line

## TSSPDCL - LMRC / Corporate office

## Circle-wise 11KV Breakdowns

Date: 29.04.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothamolgara	Maddigatla	11KV	Jadcherla	11.27	14.10	02.43		B.D.11Kv Phase To Phase Near Shabirkhan Poultry Foam Side kothamolgara	-
2		Balanagar	Mothiganapur	11KV	Jadcherla	08.00	13.00	05.00		B.D.11Kv Phase To Phase Near G V K Navopan Company Side.	-
1	NLG	Pamangundla	Pittampally	11KV	Nalgonda	10.35	11.25	00.50	EL	Tree Branches on the line	-
2		Urumadla	Thala Velamla	11KV	Nalgonda	09.00	10.35	01.35	EL	Jumper cut	-
3		Arjalabavi	Arjalabavi AGL	11KV	Nalgonda	12.30	14.10	01.40	EL	Insulator failed	-
4		Chinthapally	Vinjamoor	11KV	Devarakonda	08.00	11.30	03.30	E/L	3-ph 25 Kva DTR Failed Vinjoor Agl	-
5		Chandampeta	Siddapuram	11KV	Devarakonda	06.00	11.05	05.05	E/L	Tree Flowan	-
6		Teldevarapally	Teldevarapally	11KV	Devarakonda	06.00	09.00	03.00	E/L	Tree Flowan	-
7		Teldevarapally	Bollaram	11KV	Devarakonda	07.00	09.00	02.00	E/L	Tree Flowan	-
8		K.M.Pally	Palavai	11KV	Devarakonda	08.00	13.00	05.00	E/L	Jumper Cutt	-
9		K.M.Pally	Chennaram	11KV	Devarakonda	05.00	08.00	03.00	E/L	11 KV Line Cutt	-
10		Nuthankal	Yalkapally	11KV	Suryapet	02.00	05.16	03.16	EL	Insulator failed	-
11		Nadigudem	Karvirala	11KV	Huzurnagar	06.00	08.30	02.30	EL	11 KV LINE SNAPPED	-
12		Rajapeta	Renikunta Agl	11KV	Bhongir	06.00	15.00	09.00	EL/OL	11kv Insulator Failed near Renikunta Village	-
13		Motakondur	Cholleru Agl	11KV	Bhongir	06.00	10.00	04.00	EL/OL	11kv Line Snapped near Choller Village 3 Phase B/d single phase ok	-
14		Chada	Chada	11KV	Bhongir	07.30	12.10	04.40	EL/OL	11kv Line Snapped near Chada Village 3 Phase B/d single phase ok	-
15		Choutuppal	Chinnakondur	11KV	Choutuppal	11.10	14.30	03.20	EL/OL	11kv Line Snapped near Chinnakondur Village	-
1	RR N	Thurkapally	Yadaram	11KV	Medchal	06.45	07.40	00.55		Bird Fallen on 11KV Line at Yadaram	-
1	RR E	Aushapur	Bokkenguda	11KV	Keesara	08.00	10.00	02.00		Tree fallen on 11kv line at Ghanapur Village	-