

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044	1	1	1	1	1	1			
	Total	606	3055	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		2		2		2			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	3	0	3	0	3	0	0	
	Grand Total	1082	6468	1	6	1	6	1	6	0	0	

TSSPDCL - LMRC / Corporate office

Date: 09.12.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD C	132kV Asifnagar	33kV Karwan	33KV	Asifnagar	21.35	21.42	00.07	OL Bph	Cable punched by bhagyanagat gas agency at pillar no- 62.	Karwan	alternate supply arranged from 132KV Imlibun - 33KV Jiyaguda

TSSPDCL - LMRC / Corporate office

Date: 09.12.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Athmakur(S)	T Penpahd	11KV	Suryapet	13:45	15:30	1:45	EL	Insulator failed	No
2		Gondiryala	Gondiryala-2	11KV	Huzurnagar	03.10	07.20	04.10	EL	11 KV LINE SNAPPED	No
1	SDPT	ADIVIMAJEED	KOTYAL AGL	11KV		10:20	10:45	0:25		11KV Jumper cut	No
1	RR N	Jeedimetla SS II	Apuroopa colony	11KV	Jeedimetla	16:00	17:05	1:05	EL/OL	11kv End kit failure Sub station out side	No
2		Thumkunta	Thumkunta	11KV	Medchal	12.45	13.50	01.05		No visible fault	No
1	HYD S	Ch' Baradari	Gazi Banda	11KV	III	12.35	14.10	01.35	EL	Cable fault	13:55 Hrs partial loads added on 11KV Sattar Bagh fdr & remaining loads added on 11KV Khazipura fdr