

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	2	1	2	1	2			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	1	4	1	4	1	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988									
3	MDK	107	933		1		1		1			
4	SDPT			1		1		1				
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	1	1	1	1	1	0	0	
	Grand Total	1082	6468	2	5	2	5	2	5	0	0	

TSSPDCL - LMRC / Corporate office

Date: 18.02.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	SDPT	Thukkapur	Lingapur	33KV	Gajwel	0:00	10:20	10:20		Conductor snapped	Lingapur	At 04:00 hrs. alternate supply arranged from 132KV Mubharakpur - Rayapole
1	RR N	132KV Malkaram	Shameerpet	33KV	Medchal	7:08	10:45	3:37	EL	Line patrolling done but no visible fualt	Shameerpet	No

TSSPDCL - LMRC / Corporate office

Date: 18.02.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MDK	Bollaram-I	Aurobindo	11KV	Patancheru	12:15	14:45	2:30		Conductor snapped	No
1	RR N	Chandanagar	Shankarnagar	11KV	Kukatpally	4:05	5:15	1:10	BD	11KV End kit failure at Gowthaminagar	No
2		Kandlakoya	Kandlakoya	11KV	Medchal	10.05	10.50	00.45	BD	11KV Jumper cut and replaced at Kandlakoya 'X' Road	No
1	HYD N	Addagutta	Addagutta	11KV	C-VI	16.40	20.25	03.45	OL-Yph	Cable fault	Arranged B/F partial loads on 11KV Tukaram Gate fdr (20:00hrs) 11KV Ayyanna Nagar (RR) fdr (20:10 hrs) & 11KV Tagore Home fdr (20:25 hrs)
2		Vasanthapuri	Seshapadu	11KV	V	23:23	1:22	1:59	EL	HT Conductor snapped at Old Mirjalguda 'X' Road	No