

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044	2		2		2				
	Total	606	3055	2	1	2	1	2	1	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	2	2	2	2	2			
2	NLG	144	988		2		2		2			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	4	2	4	2	4	0	0	
	Grand Total	1082	6468	4	5	4	5	4	5	0	0	

TSSPDCL - LMRC / Corporate office

Date: 10.01.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Jadcherla	19.15	19.25	00.10		Due to R Phase Loads R Showing 0	Mahabubnagar	Alternate supply Arranged form 33KV Mission Bhagiratha at 19:25Hrs.
2		Amangal	Talakondapally	33KV	Shadnagar	19.50	22.10	02.20	E/L&O/L	Insulators Damaged & Lizard Fallen on the Line	Amangal	NO
1	HYD N	132KV J' Hills	N.I.M.S	NT	Kalyan Ngr	04.25	04.30	00.05	EL	Cable fault between GVK Lane to 132KV N.I.M.S SS	132KV J' Hills	Loads transferred onto 33KV N.I.M.S - Lake View Extension line
2		132KV Erragadda	Hyd.Industries (HT Service)	NT	Allwyn	08.08	08.21	00.13	OL-R&Yph	Cable End Kit failed	132KV Erragadda	Loads transferred onto 33KV Balkampet - Allwyn feeder

TSSPDCL - LMRC / Corporate office

Date: 10.01.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Rajapur	Mallepally	11KV	Jadcherla	10.45	12.45	02.00		Phase to Phase near Mallepally	-
2		Jadcherla	Burgupally	11KV	Jadcherla	10.25	12.00	01.35		Tree fallen the line near Burgupally	-
1	NLG	Nellikal	Chinthalapalem	11KV	Miryalguda	12.30	13.45	01.15	E/L	11KV Jumper cut near Chinthalapalem (v)	-
2		Aitipamula	GD Gudem	11KV	Nalgonda	10.50	12.20	01.30	E/L	11KV Jumper cut	-
1	RR S	Ayyappa Society	My Home	11KV	Kondapur	11.40	12.55	01.15	BD	11kv Line phase to phase at Swimmingpool backside, My Home	-