

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	2	1	2	1	2			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	1	7	1	7	1	7	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	2	1			
2	NLG	144	988	1	4	1	4	1	4			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	5	3	5	3	5	0	0	
	Grand Total	1082	6468	4	12	4	12	4	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 14.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Jadcherla	33KV	Mahabubnagar	06.30	06.45	00.15	EL&OL	Jumper Cut at Appanapally	Mahabubnagar	Alternate Supply Arranged from 132KV SS Polepally at 6:45Hrs.
2		Amarchintha	Amarchintha	33KV	Wanaparthi	01.50	02.50	01.00	EL&OL	33KV Conductor Snapped at 33KV Amarchintha Incoming side	Amarchintha	Alternate Supply Arranged from 33KV Atmakur at 2:50Hrs.
1	NLG	Bibinagar	Bollepally	33KV	Bhongir	07.20	11.23	04.03	EL/OL	R,Y,B - Phase Pin insulators failed at Bibinagar Tower near 132 KV Bibinagar ss & Phase to phase Clearence rectified		-
1	RR N	132KV Medchal	33KV Steel Mill	33KV	Medchal	05.40	08.20	02.40		33KV Cable End Kit failed at Steel Mills		-

TSSPDCL - LMRC / Corporate office

Date: 14.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Udithyal	Udithyal	11KV	Jadcherla	08.00	09.45	01.45		11KV Jumper cut near Veerannapally	-
1	NLG	Kasarabada	T.k Pahad	11KV	Suryapet	08.30	09.35	01.05	E/L	Tree branch fallen 11Kv Line	-
2		Venkatapuram	Velupally	11KV	Bhongir	14.40	16.55	02.15	O/L	11kv Line snapped Near Velupally (V)	-
3		Addagudur	Addagudur Agl	11KV	Bhongir	05.30	10.15	04.45	E/L	11Kv Disc failed Near Boddugudem (V)	-
4		Jai kesaram	Assonogudem Agl	11KV	Choutuppal	05.15	10.30	05.15	O/L	11kv Line snapped at VVR Company Near Assonigudem (V)	-
1	RR N	Bahadurapally	Laxminagar	11KV	Jeedimetla	19.10	20.20	01.10	BD	Tree Branche Fallen On The 11kv Line At Akshara School	-
2		Bahadurapally	IDA -II	11KV	Jeedimetla	19.10	20.20	01.10	BD	Tree Branche Fallen On The 11kv Line At Akshara School	-
1	RR E	Sainikpuri	Eshwaripuri	11KV	Sainikpuri	07.35	10.00	02.25		2 11Kv line cut at OUT Colony (AE/OP)	-
2		Yadgarpally	Thimmaipally	11KV	Keesara	05.30	08.30	03.00		11KV Pin Insulator failed at DRDO	-
3		P&T Colony	Chengicherla	11KV	Keesara	05.10	06.40	01.30		11KV line cut at Medipally Main Road Petrol Bunk	-
1	HYD N	Bowenpally	B.B.R Hospital	11KV	Bowenpally	16.45	18.02	01.17	EL	Cable fault at Ferozguda Rly Track	Arranged B/F on 11KV Raju Colony feeder
1	HYD C	Golconda	Aditya Nagar Cable	11KV	VII	06.40	08.26	01.46	EL,OL	Twisted lines at Azizbagh Masjid	-