

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	3	1	3	1	3			
2	NLG	144	988	1	3	1	3	1	3			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	12	3	12	3	12	0	0	
	Grand Total	1082	6468	3	14	3	14	3	14	0	0	

TSSPDCL - LMRC / Corporate office

Date: 03.11.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Marikal	Devarkadra	33KV	Narayanapet	06.30	07.42	01.12	EL	Line Phase to Phase	Devarkadra	Alternate supply Arranged form 33KV Koukuntla
1	NLG	Wadapally	A.D.Pally	33KV	Miryalaguda	12:55	16:40	3:45	EL	Jumper cut	A.D.Pally	No
1	MDK	Sadasivpet	Koheer	33KV	Sangareddy	3:00	7:00	4:00		Conductor Snapped	Koheer	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Nancherla	Komreddypally	11KV	Narayanapet	09.55	11.40	01.45		Break down due to 11KV Insulator failed at Desaipally village	No
2		Damargidda	Maddelbeendu	11KV	Narayanapet	13.30	14.30	01.00		Due to Squirrel fallen on the line near lambadi thanda	No
3		Kothamolgara	Elkicherla	11KV	Jadcherla	11.10	13.30	02.20		Phase to Phase near Battupally	No
1	NLG	Aitipamula	CH.Annaram	11KV	Nalgonda	13:15	14:30	1:15	EL	11KV Jumper cut	No
2		Kodur	Kodur	11KV	Suryapet	06.10	09.15	03.05	EL	Insulator failed	No
3		Garidepally	Kalmalcheruvu	11KV	Huzurnagar	00.00	06.25	06.25	EL	11 KV Line snapped	No
1	MDK	Cheryal	Turbovent	11KV	Sangareddy	17:20	18:20	1:00		Jumper Cut	No
1	SDPT	KODAKANDLA	KODAKANDLA TOWN	11KV	Gajwel	16:15	18:30	2:15		TREE BROKEN & FALL ON THE LINE	No
2		MARKOOK	MARKOOK AGL	11KV	Gajwel	10.40	11.15	00.35		11 KVA LINE WORK	No
3		MULUGU	33/11KVA SHUTDOWN	11KV	Gajwel	12.15	15.55	00.40		CT WORK	No
4		Mittapally	Yellupally	11KV	Siddipet	15.00	16.00	01.00		B/D 11 KV Wire Netting	No
5		Kammarlapally	Kammarlapally	11KV	Siddipet	15:52	16:25	0:33		B/D 11 KV Jumper cut & LC.No.20551	No
1	RR S	KPHB	Dharmareddy Colony	11KV	Gachibowli	11:57	13:15	1:18		11KV UG-Cable failed at Manjeera Magistic	Backfeeding from 11KV JNTU feeder
1	HYD C	Langer House	Prashanth Nagar	11KV	VII	09.35	11.10	01.35	All Indication	Faulty Loads of 11KV Langer House Cable fdr	No