

Status Report on Breakdowns (Urban / Rural)**Urban**

| S.No | Circle | No.of Feeders Existing Urban | | Breakdowns occurred during the day | | Attended during the day | | Time taken for restoring the supply | | | | Remarks (Pending) |
|------|--------------|------------------------------|-------------|------------------------------------|----------|-------------------------|----------|-------------------------------------|----------|--------------------------------|----------|-------------------|
| | | 33KV | 11KV | 33KV | 11KV | 33KV | 11KV | Rectified (Within 24 Hours) | | Not Rectified (Above 24 Hours) | | |
| | | | | | | | | 33KV | 11KV | 33KV | 11KV | |
| 1 | MBN | 18 | 107 | | | | | | | | | |
| 2 | NLG | 22 | 358 | | | | | | | | | |
| 3 | MDK | 97 | 359 | | | | | | | | | |
| 4 | SDPT | | | | | | | | | | | |
| 5 | RR(S) | 53 | 234 | | | | | | | | | |
| 6 | RR(N) | 54 | 550 | | 2 | | 2 | | 2 | | | |
| 7 | RR(E) | 168 | 403 | | | | | | | | | |
| 8 | Hyd | 194 | 1044 | | | | | | | | | |
| | Total | 606 | 3055 | 0 | 2 | 0 | 2 | 0 | 2 | 0 | 0 | |

Rural

| S.No | Circle | No.of Feeders Existing Rurals | | Breakdowns occurred during the day | | Attended during the day | | Time taken for restoring the supply | | | | Remarks (Pending) |
|------|--------------------|-------------------------------|-------------|------------------------------------|-----------|-------------------------|-----------|-------------------------------------|-----------|--------------------------------|----------|-------------------|
| | | 33KV | 11KV | 33KV | 11KV | 33KV | 11KV | Rectified (Within 24 Hours) | | Not Rectified (Above 24 Hours) | | |
| | | | | | | | | 33KV | 11KV | 33KV | 11KV | |
| 1 | MBN | 107 | 849 | 3 | 2 | 3 | 2 | 3 | 2 | | | |
| 2 | NLG | 144 | 988 | | 2 | | 2 | | 2 | | | |
| 3 | MDK | 107 | 933 | | 2 | | 2 | | 2 | | | |
| 4 | SDPT | | | | 2 | | 2 | | 2 | | | |
| 5 | RR(S) | 58 | 396 | | | | | | | | | |
| 6 | RR(N) | 38 | 114 | | | | | | | | | |
| 7 | RR(E) | 22 | 133 | | | | | | | | | |
| | Total | 476 | 3413 | 3 | 8 | 3 | 8 | 3 | 8 | 0 | 0 | |
| | Grand Total | 1082 | 6468 | 3 | 10 | 3 | 10 | 3 | 10 | 0 | 0 | |

TSSPDCL - LMRC / Corporate office

Date: 28.10.2020

Circle-wise 33KV Breakdowns

| S.No | Circle | Name of 132/33KV SS | Name of 33 KV Feeder | Vol | Name of the Division | From | To | Duration | Relay Indication | Cause of Breakdown | Sub Stations Effected | Alternate Supply Arranged |
|------|--------|-----------------------|----------------------|------|----------------------|-------|-------|----------|------------------|--|-----------------------|--|
| 1 | MBNR | Mahabubnagar | Hanwada | 33KV | Mahabubnagar | 09.25 | 10.00 | 00.35 | OL | Conductor snapped | Hanwada | Alternate Supply Arranged From 33KV Vepoor Feeder at 10:00Hrs |
| 2 | | 220/132KV SS Palkonda | Kodur | 33KV | Mahabubnagar | 19.16 | 19.40 | 00.24 | EL&OL | 33Kv Line Problem | Kodur | Alternate Supply Arranged From 33KV Machanpally Feeder at 19:40Hrs |
| 3 | | Thirmaliapally | Kurumurthy | 33KV | Wanaparthi | 22.55 | 00.40 | 01.45 | E/L | Due to 33KV Breaker Problem at 33KV SS | Kurumurthy | - |

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 28.10.2020

| S.No | Circle | Name of 33/11KV SS | Name of 11 KV Feeder | Vol | Name of the Division | From | To | Duration | Relay Indication | Cause of Breakdown | Alternate Supply Arranged |
|------|--------|--------------------|----------------------|------|----------------------|-------|-------|----------|------------------|--|---------------------------|
| 1 | MBNR | Utkoor | Nidugurthy | 11KV | Narayanapet | 15.05 | 16.45 | 01.40 | | 11KV Conductor cut at Nidugurthy village | - |
| 2 | | Bijwar | Peddajetram | 11KV | Narayanapet | 10.00 | 12.00 | 02.00 | | 11KV jumper cut on cross arm at Ausolonipally village | - |
| 1 | NLG | Nakrekal | Nomula | 11KV | Nalgonda | 12.40 | 16.00 | 03.20 | E/L | Control AB switch Jumper cut, Phase to phase | - |
| 2 | | Repala | N S Gudem | 11KV | Huzurnagar | 15.15 | 16.20 | 01.05 | E/L | 11Kv Line Snapped | - |
| 1 | MDK | Kistareddypet | Industrial | 11KV | Patancheru | 09.00 | 11.20 | 02.20 | | BD due to Insulator failed | - |
| 2 | | Gundla Machnoor | Industrial | 11KV | Jogipet | 09.07 | 11.04 | 01.57 | | BD due to Jumper cut | - |
| 1 | SDP | JAGADEVPUR SS | DOWLAPUR | 11KV | Gajwel | 17.40 | 18.15 | 00.40 | | Insulator failed | - |
| 2 | | Ramakapeta | Ramakapeta | 11KV | Siddipet | 12.58 | 14.18 | 01.20 | | Insulator failed | - |
| 1 | RR N | Subhash Nagar | Jairam Nagar | 11KV | Medchal | 08.42 | 09.48 | 01.06 | EL/OL | Internet Cable Touched & 11KV Jumper Cut at Koud India Apartment | - |
| 2 | | Devarayamjal | DMC | 11KV | Medchal | 13.30 | 14.50 | 01.20 | EL | Tree fallen on the 11KV Line at Chai Farm, Devarayamjal | - |