

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		6		6		6			
3	MDK	107	933		1		1		1			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	12	1	12	1	12	0	0	
	Grand Total	1082	6468	1	14	1	14	1	14	0	0	

TSSPDCL - LMRC / Corporate office

Date: 06.09.2020

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepoor	33KV	Narayanapet	07.40	09.05	01.25	E/L	33KV Line Fault		Alternate Supply Arranged to 33KV Handwada Feeder at 9:05Hrs

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 06.09.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Peddarevelly	Chinnarevelly	11KV	Jadcherla	11.14	12.23	01.09		11 KV line phase to phase neaar Chinnarevelly (v)	-
1	NLG	Settipalem	Vemulapally	11KV	Miryalguda	08.00	11.12	03.12	E/L	11KV Disc failed and rectified near Jaikisan Lift	-
2		Settipalem-I	Vemulapally	11KV	Miryalguda	08.30	09.28	00.58	E/L	11KV Disc failed and rectified in Settipalem Agriculture fields	-
3		Velgupally	Pasnuru	11KV	Suryapet	15.25	17.00	01.35	E/L	11Kv Jumper Cut	-
4		Keethavarigudem	Velidanda	11KV	Huzurnagar	13.15	15.15	02.00	E/L	11Kv Line Snapped	-
5		Azeempet	Repaka	11KV	Bhongir	00.20	06.35	06.15	EL/OL	100kva Dtr failed near Repaka (V)	-
6		Pallerla	Siddapuram	11KV	Bhongir	05.25	10.12	04.47	EL/OL	15kva Dtr failed near Athamkur (V)	-
1	MDK	Gandharipally	Gandharpally Agl	11KV	Medak	15.00	17.15	02.15		B/d due to 3-Phase not standing by supply	
1	SDPT	THIGUL	THIGUL	11KV	Gajwel	15:14	16:00	0:46		11KV LINE CUT	-
2		DOMMATA	SURAMPALLY	11KV	Gajwel	14.07	15.00	00.53		LT LINE CUT	-
3		KATKUR	KATKUR EXPRESS	11KV	Husnabad	20.50	21.15	00.25		DTR PROBLEM	-
4		RAMCHANDRAPUR	VINJAPALLY	11KV	Husnabad	15.45	18.40	02.55		CONDUCTOR SNAPPED	-
1	HYD S	Hyderguda	Janapriya OH	11KV	Charminar	22.37	23.43	01.06	EL	Cable End Kit Failed at Narayana College	Arranged B/F on 11KV A.G.Colony fdr
1	HYD C	Industrial Area	Vidya Nagar	11KV	Azamabad	18.55	20.15	01.20	EL	Pin Insulator flash over & LT Line snapped at Muncipal Park	(At 19:15Hrs partial fdr charged)