

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		4		4		4			
7	RR(E)	168	403									
8	Hyd	194	1044		5		5		5			
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		1		1		1			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	2	0	2	0	2	0	0	
	Grand Total	1082	6468	0	11	0	11	0	11	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 18.04.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
										Nil		

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 18.04.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Mothiganapur	Medigadda Thanda	11KV	Jadcherla	11.00	13.00	02.00		11KV Jumper Cut Near Medigadda Thanda Side	-
1	NLG	Ravulapally	Manapuram	11KV	Suryapet	11.30	12.35	01.05	E/L	11Kv Jumper cut	-
1	RR N	Jagathgiritutta	Jagathgiritutta	11KV	Medchal	15.17	16.17	01.00		11KV Line AB Switch Opened at Rajkumar cloth showroom(11KV AB Cable Failed)(backfeeding arranged from 11KV Shiridihills Feeder)	-
2		GP Pally	Maisammaguda	11KV	Medchal	09.15	10.30	01.15		Tree Fallen on 11KV Line at Satyam towers	-
3		Jeedimetla-I	HMT	11KV	Jeedimetla	16.08	18.15	02.07		AB Cable Failed at Hanuman Temple , Shapurnagar Main Road	-
4		Jeedimetla-V	Jagadambba	11KV	Jeedimetla	14.10	15.10	01.00		11kv line Cut at opp:Doccon Foster Company,Phase-III	-
1	HYD N	Lalaguda	Railway Work Shop	11KV	Sec-Bad	09.05	10.28	01.23	EL,OL-Yph	HG fuse fault inside Railway Work Shop	-
2		Seethaphal Mandi	Namalagundu	11KV	Sec-Bad	15.20	16.35	01.15	EL,OL-Rph	No Visible Fault	-
1	HYD S	Panjesha	Panjesha	11KV	Charminar	04.00	11.25	07.25	All Indication	3Nos. UG Cables damaged by GHMC wing at Panjesha Dispencary & Cable joint failed at Royal Functional Hall	-
1	HYD C	Z.P Office	Banjara Avenue	11KV	Saifabad	08.05	09.33	01.28	EL	Pin Insulator flash over at Sri Chakra Bhavan	-
2		Fever Hospital	Kachiguda Railway Station	11KV	Azamabad	15.20	16.40	01.20	EL,OL	RMU Lug burntout at Kachiguda Rly. Quarters	-