

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		5		5		5			
3	MDK	107	933									
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	9	2	9	2	9	0	0	
	Grand Total	1082	6468	2	13	2	13	2	13	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 25.06.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	220/132KV SS Palkonda	Janampet	33KV	Mahabubnagar	03.55	05.00	01.05	E/L	33KV Jaiting Cable Kit failed and Replaced near Vemula		NO
2		Marikal	Koilkonda Water Grid	33KV	Narayanpet	14.50	15.20	00.30	EL	33KV Insulator Failed		Alternate Supply Taken to 33KV Machanpalyy Feeder at 15:20Hrs

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 25.06.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Keethavarigudem	Kothagudem	11KV	Huzurnagar	10.20	11.40	01.20	E/L	11Kv Line Snapped	-
2		Mukundapuram	Chandupatla	11KV	Suryapet	10.20	13.30	03.10	E/L	11Kv Insulator flashover	-
3		Suddala	Anantharam	11KV	Bhongir	02.00	09.10	07.10	E/L	11kv Disc failed at Batta. Somaiah well near Anantharam (V)	-
4		Golnepally	Golnepally	11KV	Choutuppal	08.50	09.35	00.45	E/L	11kv Insulator failed at Gas godam near Golnepally (V)	-
5		Pamanagundla`	Pittampally	11KV	Nalgonda	08.33	10.10	01.37	E/L	11Kv Jumper cut	-
1	SDPT	Thotapally	Mallampally	11KV	Husnabad	19.50	20.25	00.35		HT.LT	-
2		Gurjakunta	Gurjakunta Agl	11KV	Husnabad	09.30	13.55	04.25		Jumper fault	-
3		Gagillapur	Narsaipally	11KV	Husnabad	09.49	11.50	02.01		HT.LT	-
4		Rebarthy	Ladnur	11KV	Husnabad	10.55	11.30	00.35		HT.LT	-
1	RR N	GP Pally	Neighbourhood	11KV	Medchal	15.40	16.40	01.00		11KV Line Phase to Phase at AG Site, Neighbourhood	-
2		Devarayamjal	Mandaipally	11KV	Medchal	16.00	17.25	01.25		11KV Copper Patti cut and replaced at Gas Company	-
3		J TPL	Jana Priya	11KV	Kukatpally	16.32	19.45	03.13		11kv Endy kit failure At janapriya	-
1	HYD S	Falaknuma	Vattepally	11KV	Charminar	23.50	01.22	01.32	EL,OL	Cable fault at Vattepally	Arranged B/F on 11KV Teegala Kunta fdr & 11KV G.S.Darga fdr