

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	3	1	3	1	3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	1	6	1	6	1	6	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	8	2	8	2	8			
2	NLG	144	988		9		9		9			
3	MDK	107	933		3		3		3			
4	SDPT			3	7	3	7	3	7			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	27	5	27	5	27	0	0	
	Grand Total	1082	6468	6	33	6	33	6	33	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 28.06.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepoor	33KV	Narayanpet	16.35	17.45	01.10	E/L	Bird Fallen on the Line near Renevetlla Road		NO
2		Balanagar	Kollur	33KV	Jadcherla	21.12	21.45	00.33	E/L	Line Isolator Opened at Udithyal Supply Stood OK		NO
1	SDPT	Duddeda	Medhinipur	33KV	Gajwel	00.00	03.10	03.10		BD (Heavy rain & insulator failure)		-
2		Palamakula	Narmetta	33KV	Siddipet	00.00	07.04	07.04		BD (Heavy rain)		-
3		Husnabad	Katkur	33KV	Husnabad	07.12	08.24	01.12		B.D, DUE TO JUMPER CUT AT THOTAPALLY		-
1	RR N	132KV Medchal	33KV Devarayamjal	33KV	Medchal	16.02	18.22	02.20		33KV Jumper cut & Replaced at near SS		-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 28.06.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Balanagar	Ultra Pipe	11KV	Jadcherla	01.05	06.40	05.35		11KV Wire cut near Balanagar	-
2		Balanagar	Amith Cotton mill	11KV	Jadcherla	01.30	07.30	06.00		11KV Disk fail near Balanagar	-
3		Pedda Revally	Pedda Revally	11KV	Jadcherla	01.00	06.00	05.00		AB Switch fail near Pedda Revally	-
4		Pedda Revally	Chinna Revally	11KV	Jadcherla	03.00	09.00	06.00		11KV Wire cut near Chinna Revally	-
5		Narayanpet	Jalalpur	11KV	Narayanpet	15.15	17.11	01.56		11KV Line cut at Eklaspur AGL	-
6		Damargidda	Sajnapur	11KV	Narayanpet	08.50	10.40	01.50		11KV Insulator Failed at sajnapur(V)	-
7		Pallerla	Parsapur	11KV	Narayanpet	12.50	16.40	03.50		Disc Failed at Devar Pasulavaadu(V)	-
8		Vennachedu	Janampally	11KV	Narayanpet	06.40	07.54	01.14		Tree Branch Fallen on 11KV Line at Janampally(V)	-
1	NLG	Ravulapally	Kukkadam	11KV	Suryapet	04.30	09.00	04.30	E/L	11Kv Conductor snapped	-
2		Velishala	Thonda	11KV	Suryapet	06.19	08.00	01.41	E/L	11Kv Insulator failed	-
3		Alingapuram	Gundlapahad	11KV	Huzurnagar	03.45	07.30	03.45	E/L	11Kv Line Snapped	-
4		Keethavarigudem	Velidanda	11KV	Huzurnagar	06.00	07.50	01.50	E/L	11Kv Jumper cut	-
5		Munagala	Kokkereni-2	11KV	Huzurnagar	04.00	07.30	03.30	E/L	11Kv Line Snapped	-
6		Repala	Repala	11KV	Huzurnagar	10.00	11.30	01.30	E/L	11Kv disk filed	-
7		Azeempet	Kanchanapally	11KV	Bhongir	08.30	10.45	02.15	E/L	11kv Disc Failed Sunkaraboina .Komuraiah well, near Kanchanapally (V)	-
8		Yennaram	Suraram	11KV	Choutuppal	06.40	08.05	01.25	E/L	11kv Insulator failed at SS-5 near Bachuppal (V)	-
9		Kethepally	Inupamula	11KV	Nalgonda	05.35	08.12	02.37	E/L	11KV Line Jumper Cut	-
1	MDK	EPIP-II	Marigold	11KV	Sangareddy	14.45	16.20	01.35		B/D Due to Insulator Failure	-
2		EPIP-III	Ufoam	11KV	Sangareddy	14.55	15.20	00.25		B/D due to Jumper cut	-
3		Anrich Bollaram	Town-II	11KV	Patancheru	10.53	11.36	00.43		B/D due to Conductor snapped	-
1	SDPT	Nangnoor	Siddannapet	11KV	Siddipet	05.40	07.26	01.46		B/D Insulator failure	-
2		Vantimamidi	R & R Colony fdr	11KV	Gajwel	00.40	03.05	02.25		due to cable cut	-
3		Husnabad	POTLAPALLY	11KV	Husnabad	02.24	10.48	08.24		Due to jumper cut	-
4		Cherial Town	Rollabanda Agl	11KV	Husnabad	02.24	02.24	00.00		due to line cut	-
5		Cherial Town	Sundarayyanagar	11KV	Husnabad	02.24	02.24	00.00		due to insulator failed	-
6		Gurjakunta	Vechareni	11KV	Husnabad	00.00	10.48	10.48		due to line cut	-
7		Rebarthy	Ladnoor	11KV	Husnabad	12.14	00.28	02.38		due to line cut	-
1	RR N	Jeedimetla-III	USP Oraganic	11KV	Jeedimetla	02.55	03.55	01.00		11kv line Snnapad at USP Oraganic Company	-
2		GP Pally	Neighbourhood	11KV	Medchal	01.45	03.15	01.30		Breaker Mechanical problem in SS	-
3		GP Pally	Apparel Park	11KV	Medchal	01.50	03.20	01.30		HG Fuse Insulator failed at Arunodaya Company	-
1	RR E	CRPF	CRPF Residential	11KV	Keesara	19.45	22.35	02.50		CTPT Failed in SS Yard	-
1	HYD N	Chilkaiguda	N.T.P.C	11KV	Sec-Bad	10.20	11.30	01.10	All Indication	DTR fault at Gandhi Medical College	-
1	HYD C	Hussain Sagar	Lakdikapool	11KV	Saifabad	18.40	19.45	01.05	EL,OL-Rph	Suspected Cable fault	Arranged B/F on 11KV Kharithabad fdr