

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	1	2	1	2	1			
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	9	2	9	2	9	0	0	
	Grand Total	1082	6468	2	11	2	11	2	11	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 33KV Breakdowns

Date: 12.03.2021

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Dilip Rolling Mills	33KV	Jadcherla	00.20	07.20	07.00	EL&OL	Y Phase Jumper Connecting at Balanagar	Dilip Rolling Mills	-
2		Alampur	Shanthinagar -2	33KV	Gadwal	17.40	19.02	01.22	E/L	No Visible fault	Shanthinagar -2	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 12.03.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	KONDAPUR	CHARLAPALLY	11kv	Narayanapet	12.26	13.30	01.04		11KV LINE CUT, CHERLAPALLY VG	-
1	NLG	Nakrekal	Nomula	11kv	Nalgonda	07.00	08.30	01.30	EL	Jumper cut	-
2		Nakrekal	Chandampally	11kv	Nalgonda	05.00	06.40	01.40	EL	Insulator failed	-
3		Raghunathpur	Raghunathpur Indl	11kv	Bhongiri	07.30	10.00	02.30	EL/OL	11kv Insulator Failed near Sadhuvelli village	-
4		Athmakur	Athmakur Town	11kv	Bhongiri	07.55	08.30	00.35	EL/OL	11kv Pole Damedged near Athmakur Town HP Petrol Bank near	-
1	SDPT	KODAKANDLA	RAYAVARAM	11kv	Gajwel	11.20	15.00	03.40		11KVA DISC BLASTING	-
2		Y.G. KISTAPUR	Y.G. KISTAPUR	11kv	Gajwel	06.00	08.00	02.00		15 KVA DTR FAILED BREAKDOWN	-
3		Gurralagondi	Gurralagondi	11kv	SDPT	18.17	19.10	00.53		B/D - 11KV pole fallen down	-
4		Laxmidevipally	Ibrahimpur	11kv	SDPT	08.00	09.40	01.40		B/D - 11KV jumper cut, fallen down on X-Arm	-
1	HYD C	Industrial Area	Azamabad Key SS Cable	11kv	II	00.13	01.25	01.12	EL	Cable End Kit fault at VST Signals	
2	HYD S	Kandikal Gate	Rakshapuram	11kv	III	09.50	11.00	01.10	EL,OL-Rph	Cable End Kit failed at Omar Hotel	