

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988		3		3		3			
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	6	2	6	2	6	0	0	
	Grand Total	1082	6468	2	8	2	8	2	8	0	0	

TSSPDCL - LMRC / Corporate office

Date: 13.03.2021

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Machanpally	33KV	Mahabubnagar	14.50	16.10	01.20	EL&O/L	Jumper cut at 132KV SS Mahabubnagar. From Outgoing Line Isolator Clamp to Line		-
1	MDK	Zaheerabad	Mannapur	33KV	Zaheerabad	10.15	13.05	02.50		BD due to Tree branches fallen on line		-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 13.03.2021

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kotakonda	Bandagonda	11KV	Narayanpet	11.42	12.32	00.50		11KV line cut	-
2		Damargidda	Maddelabeedu	11KV	Narayanpet	10.43	11.23	00.40		Disc failure, maddelbeedu	-
1	NLG	Eduloor	Munukuntla	11KV	Nalgonda	09.30	11.20	01.50	E/L	11KV Jumpr cut	-
2		Ananthagiri	V R Puram	11KV	Huzurnagar	05.55	07.30	01.35	E/L	11Kv Line Snapped	-
3		D.Nagaram	Pipalpahad Agl	11KV	Choutuppal	12.15	13.30	01.15	E/L	25KVA DTR failed near Yenagandi thanda	-
1	MDK	Dundigal	Jinnaram	11KV	Patancheru	00.00	05.30	05.30		BD due to Conducocor snapped	-
1	HYD N	Osm. University	Mettuguda	11KV	Sec-bad	02.30	09.03	06.33	EL	Cable fault at Mettuguda Signals (At 03:08 Hrs partial feeder charged)	-
2		New Bowenpally	Shobana Colony	11KV	Bowenpally	20.55	22.25	01.30	EL	Cable End kit failed at Shobana Colony	-