

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	153									
2	NLG	18	406									
3	MDK	85	383									
4	RR(S)	38	237									
5	RR(N)	77	398	1	1	1	1	1	1			
6	RR(E)	38	347									
7	Hyd	169	966		1		1		1			
	<b>Total</b>	<b>473</b>	<b>2890</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	104	894	1	1	1	1	1	1			
2	NLG	150	728		3		3		3			
3	MDK	94	826		2		2		2			
4	RR(S)	31	289									
5	RR(N)	8	49									
6	RR(E)	18	79									
	<b>Total</b>	<b>405</b>	<b>2865</b>	<b>1</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>1</b>	<b>6</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>878</b>	<b>5755</b>	<b>2</b>	<b>8</b>	<b>2</b>	<b>8</b>	<b>2</b>	<b>8</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 01.02.2017

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Nagarkurnool	Rakonda	33KV	Nagarkurnool	13.15	17.30	04.15	E/L	Line Petrolling Don No Visible Fault was Found	Rakonda, Peddur, Peddapur, Jinkunta	Peddur Jumpers Opened at 13:40 Hrs. Peddur Was Rectified at 17:30Hrs.
1	RR N	Medchal	Keshavaram	33KV	Medchal	11.43	18.00	06.17	BD	33kv Conductor Snaped at pudur village	Keshavaram	-

TSSPDCL - LMRC / Corporate office

Date: 01.02.2017

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kodangal	Udemeshwar	11KV	Mahabubnagar	03.00	09.00	06.00		Line Petrolling Done No Visible Fault was Found	-
1	NLG	Azeempet	Azeempet	11KV	Bhongir	12.00	15.00	03.00	EL	11KV Jumper snapped Veldevi	-
2		Athmakur	Tukkapur (ATKR)	11KV	Bhongir	09.15	12.15	03.00	EL	11KV Insulator failed at Athmakur SS	-
3		Kudakuda	MG Nagar Thanda	11KV	Suryapet	13.00	15.40	02.40	E/L	11KV Jumper cut	-
1	MDK	SRD T II	Kandi	11KV	Sangaredyy	12.15	12.50	00.35		B/D Due to conductor snapped at Kalvakunta Agl side	-
2		Inole	kanjarla	11KV	Sangaredyy	12.45	14.20	01.35		B/D Due to phase to phase at Chinna Kanjarla Village	-
1	RR N	Kolthur	Kolthur	11KV	Medchal	09.05	10.30	01.25	BD	11kv pin insulator faileed at Raismill kolthur	-
1	HYD S	Karwan	R.S.Temple	11KV	IX	15.22	17.14	01.52	OL-Y&Bph	AB Cable fault at D/F Point	Arranged B/F on 11KV Ganga Nagar fdr