

TSSPDCL - LMRC / Corporate office

Date: 22.05.17

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Ghanapur	Ghanapur	33KV	Wanaparthy	09.06	10.00	00.54	O/L	Insulator failed and replacement at Shapurgate	Ghanapur	No
2		Wanaparthy	Solipur	33KV	Wanaparthy	19.37	21.33	01.56	E/L	New construction 220KV line fallen on 11KV line between Anukur and Thimanagunta pally village	Solipur	No
3		Nagarkurnool	Peddakothapally	33KV	Nagarkurnool	19.20	20.40	01.20	E/L	33KV Wire cut and Pin binding failed	Peddakothapally	No

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Teegalapally	Teegalapally	11KV	Mahabubnagar	12.00	14.00	02.00		11KV Conductor cut at Teegalapally (V)	No
1	NLG	SRPT Indl Estate	Durajpally	11KV	Suryapet	5:00	8:00	3:00	E/L	11Kv Jumpur cut	No
2		Kethapally	Indl	11KV	Suryapet	07.00	11.00	04.00	E/L	11Kv Insulator Faild	No
3		Kodur	Kodur	11KV	Suryapet	06.00	08.50	02.50	E/L	11Kv insulator faild and 11KV Line cut	No
4		Disincherla	Yellapuram	11KV	Huzurnagar	05.00	08.30	03.30	E/L	11Kv Jumper cut near Yellapuram Village	No
5		Gaddipally	Medaram	11KV	Huzurnagar	12.00	15.10	03.10	O/L	11KvJumper cut near Medaram Village	No
6		Mattampally	Allipuram	11KV	Huzurnagar	11.30	15.00	03.30	EL/OL	11Kv Insulator Failure near Allipuram Village	No
7		Amaravaram	Yathavakilla	11KV	Huzurnagar	03.30	07.00	03.30	E/L	11Kv Insulator Failure near Yathavakilla Village	No
8		Mattapally	Sulthanpuram	11KV	Huzurnagar	09.00	12.30	03.30	E/L	11Kv 11KV Snapped near Sulthanpuram Village	No
9		Bethavolu	chennarigudem	11KV	Huzurnagar	04.00	07.45	03.45	EL/OL	11Kv11KV Snapped near chennarigudemVillage	No
10		Gondiryala 01	Gondiryala 01	11KV	Huzurnagar	04.30	08.00	03.30	E/L	11Kv 11KV Snapped near Gondiryala 01 Village	No
11		Keetavarigudem	Rainigudam	11KV	Huzurnagar	03.30	07.20	03.50	E/L	11KV Snapped near Rainigudam Village	No
12		Repala	Repala	11KV	Huzurnagar	06.00	07.40	01.40	E/L	11KV Snapped near Repala Village	No
13		Kodad Town	Thammaram	11KV	Huzurnagar	08.30	12.00	03.30	O/L	11KV Snapped near Thammaram Village	No
14		Akupamula	Akupamula Agl	11KV	Huzurnagar	08.30	10.30	02.00	E/L	11KV Snapped near Akupamula Agl Village	No
15		Akupamula	Singaram	11KV	Huzurnagar	12.30	16.00	03.30	E/L	11Kv Jumper cut near Singaram Village	No
16		Bibinagar	Raghavapur	11KV	Bhongir	11.40	14.10	02.30	E/L	HT/LT	No
17		Kondamadugu	Nemaragomula	11KV	Bhongir	07.00	08.15	01.15	E/L	11KV Pinbinding Failed near Mahevpur	No
18		Alair	Ikurthy	11KV	Bhongir	11:50	13:00	1:10	E/L	11KV Line snapped	No
1	MDK	Cheryal	Kalivemula	11KV	Sangareddy	15:00	18:00	3:00		Conductor snaped at Kalivemula Village	No
2		Kistareddypet	Patelguda	11KV	Sangareddy	02.00	03.30	01.30		Jumpur cut at Wadigepally Village	No
1	RR N	Balajinagar	Serene Estates	11KV	Gachibowli	2:30	3:35	1:05		11KV End Kit failed in Sub-Station	No
2		Jeedimetla SS I	Phase I	11KV	Kukatpally	11.15	13.24	02.09		11KV line AB Cable End Kit failed at phase I line & 11 kv Jumper cut at SS Yard	No
3		Aliabad	HBL	11KV	Medchal	12.15	15.00	02.45		Tree fallen on the 11KV Line at Satyanarayana Swamy Temple, Aliabad	No
1	RR E	Abdullapurmet	Anajpur	11KV	Sarooranagar	7:40	9:00	1:20	EL	11KV Insulator failed at Majidpur	No
1	HYD N	N.I.M.S.	City Center	11KV	Banjara Hills	01.02	02.35	01.33	EL	DTR I/C Cable fault at Road No.1	No
2		Madhapur	HUDA	11KV	Banjara Hills	7:20	9:35	2:15	OL-Rph	Cable fault	Arranged B/F on 11KV Kummari Basthi fdr
3		Ayyappa Society	Kummari Basthi	11KV	Banjara Hills	11:32	13:35	2:03	EL,OL-Rph	Cable fault	Arranged B/F on 11KV Gafoor Nagar feeder
1	HYD S	Kanchanbagh	I.S Sadan	11KV	Asmangadh	16.55	18.03	01.08	OL-R&Bph	Tree branches fallen on lines at Venkateshwara Swamy Temple	No
1	HYD C	Golconda	Narayanamma College	11KV	Mehdipatnam	21.10	23.15	02.05	EL	Cable fault at Aditya Homes	At 22:18 hrs. Arranged partial B/F on 11KV Darga Cable feeder

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	48	158									
2	NLG	18	406									
3	MDK	92	383									
4	RR(S)	40	201									
5	RR(N)	77	404		3		3		3			
6	RR(E)	38	347		1		1		1			
7	Hyd	184	993		5		5		5			
	Total	497	2892	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	108	969	3	1	3	1	3	1			
2	NLG	150	948		18		18		18			
3	MDK	87	828		2		2		2			
4	RR(S)	29	322									
5	RR(N)	8	48									
6	RR(E)	18	80									
	Total	400	3195	3	21	3	21	3	21	0	0	
	Grand Total	897	6087	3	30	3	30	3	30	0	0	