

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		4		4		4			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	11	0	11	0	11	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2	2	2	2	2	2			
2	NLG	144	988	1	20	1	20	1	20			
3	MDK	107	933		1		1		1			
4	SDPT				11		11		11			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	34	3	34	3	34	0	0	
	Grand Total	1082	6468	3	45	3	45	3	45	0	0	

TSSPDCL - LMRC / Corporate office

Date: 06.08.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Balanagar	Amith Cotton Mill	33kv	Jadcherla	16.20	18.58	02.38	E/L&O/L	Insulator broken at Ayyappa Temple	Amith Cotton Mill	-
2		Amarchinta	Chandragattu Lift	33kv	Wanaparthi	13.36	18.55	05.19	E/L&O/L	Insulator failed	Chandragattu Lift	-
1	NLG	Rampauram	Dondapadu	33kv	Huzurnagar	07.00	15.00	08.00	EL/OL	Due to 33Kv conductor snapped and 33Kv LA failre in 132Kv ss	Dondapadu	-

TSSPDCL - LMRC / Corporate office

Date: 06.08.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kuchur	Kuchur	11kv	Jadcherla	08.22	09.40	01.18		11Kv Insulator Failure Near Kuchur(Vi).	-
2		Peddarevelly	Tirumalagiri	11kv	Jadcherla	06.30	10.40	04.10		11Kv Jumper Cut Near Hathiram Tanda (Vi)	-
1	NLG	Baironibanda	N.G.K.Pally	11kv	Nalgonda	02.20	08.00	05.40	E/L	11KV jumper cut	-
2		Baironibanda	T.K.Pahad	11kv	Nalgonda	02.10	07.00	04.50	E/L	11KV jumper cut	
3		Shaligouraram	Gurajala	11kv	Nalgonda	03.50	12.20	08.30	E/L	Tree branches fallen on line at SS-8	
4		Chinthapally	Vinjamoor	11kv	Devarakonda	07.00	12.00	05.00	E/L	Tree Flown	
5		Devarakonda	K.B.Pally	11kv	Devarakonda	13.05	13.35	00.30	E/L	11 Kv Jumper Cutt	
6		Devarakonda	Devarakonda Town-2	11kv	Devarakonda	12.10	12.55	00.45	E/L	11 Kv Jumper Cutt	
7		Chandampeta	Chitriyala	11kv	Devarakonda	13.14	18.13	04.59	E/L	11 KV Line Cutt in Thimmapuram Village	
8		Koduru	Thimmapuram	11kv	Suryapet	04.30	07.00	02.30	E/L	Insulator failed	
9		B.Chandupatla	Bheemla thanda	11kv	Suryapet	04.30	08.50	04.20	E/L	Conductor Snapped	
10		Kalmalcheruvu	Kalmalchervu	11kv	Huzurnagar	13.42	15.31	01.49	EL	Due to 11Kv line jumper	
11		Ananthagiri	Shantinagar	11kv	Huzurnagar	09.19	12.30	03.11	EL	Due to 11Kv line snapped	
12		Munagala	Bharakath Gudem	11kv	Huzurnagar	09.30	12.05	02.35	EL/OL	Due to HT/LT Fault occurred	
13		Dirsincherla	Dirsincherla	11kv	Huzurnagar	04.45	07.30	02.45	EL	Due to 11Kv Disk Failure	
14		Garidepally	Ponugodu	11kv	Huzurnagar	03.55	07.00	03.05	EL	Due to 11Kv line cutted	
15		Huzurnagar	Burugadda	11kv	Huzurnagar	08.00	10.30	02.30	EL	Due to 11Kv Jumper cutted	
16		Paladugu	Duppely	11kv	Bhongir	03.40	08.00	04.20	OL	2 NO,s 11 kv Insulators Failed & 11 KV Line Snapped Near Duppelly Village	
17		Azeempeta	Kanchanapally	11kv	Bhongir	04.40	07.30	02.50	EL	Single Phase DTR Failed Near Boddugudem Village	
18		Choutuppal	Thangedipally	11kv	Choutuppal	07.00	12.45	05.45	OL	3 No,s 11 kv Disc Failed & 3 Different Places 11 kv Line Snapped Near Chinthlagudem Village	-
19		Choutuppal	Jublakpally	11kv	Choutuppal	08.40	11.50	03.10	OL	11 kv Insulator Failed & 11 kv Line Snapped Near Lakkaram Village	-
20		Vemulakonda	Goparajupally	11kv	Choutuppal	03.30	06.00	02.30	OL	11 kv Disc Failed & 11 kv Line Snapped Near Goparajupally Village	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MDK	Bollaram-II	Rupa	11kv	Patancheru	03.10	04.00	00.50		BD due to Conductor snapped	-
1	SDPT	Gandipally	Gandipally Rural	11kv	Husnabad	19.40	22.55	03.15		Insulator failure same rectified	-
2		Gouravelly	Gudatipally	11kv	Husnabad	00.00	12.00	12.00		Line snapped same rectified	
3		Koheda	Sriramulapally	11kv	Husnabad	10.10	11.15	01.05		Insulator failure same rectified	
4		Guruvannapet	Posanpally	11kv	Husnabad	01.20	06.50	05.30		Due to Gale and wind	
5		Guruvannapet	Posanpally	11kv	Husnabad	20.30	23.59	03.29		S-ph supply OK 3-Ph BD	
6		Guruvannapet	Tapaspally	11kv	Husnabad	02.40	10.30	07.50		Line snapped same rectified	
7		Komuravelly	Posanpally	11kv	Husnabad	12.40	18.30	05.50		Insulator failure same rectified	
8		Rebarthy	Maddur	11kv	Husnabad	19.20	22.30	03.10		Insulator failure same rectified	-
9		Rebarthy	Gagillapur Agl	11kv	Husnabad	14.30	23.59	09.29		Due to Gale and wind	-
10		Chatlapally SS	11KV Chatlapally AGL feeder	11kv	Gajwel	03.00	11.30	08.30		11 KV Brace plate touched to crossarm due to EL	-
11		Markook	11 KV Sneha feeder	11kv	Gajwel	03.00	11.30	08.30		11KV Pin Insulator fail	-
1	RR N	Medchal	IDA Kandlakoya	11kv	Medchal	00.06	04.40	04.34	BD	11KV Conductor Snapped at Raisam Company	-
2		Medchal	Navadurga	11kv	Medchal	00.46	03.42	02.56	BD	11KV Pin Insulator Failed at Vidhuth Control System	-
3		Kistapur	IDA Hanuman	11kv	Medchal	06.40	07.30	00.50	BD	11KV Pin Insulator failed at Ravalkole Cheruvu	-
4		Shameerpet	Leo Meridian	11kv	Medchal	01.00	10.30	09.30	BD	11KV Line cut and Pin Insulator failed at Leomeridin Resorts	-
1	RR E	Malkajgiri	Dayanad Nagar	11kv	Sainikpuri	14.30	15.50	01.20		Tree branches fallen on 11Kv line at RK Nagar Railway Bridge (AE)	-
2		Sainikpuri	Sainikpuri	11kv	Sainikpuri	01.32	02.56	01.24		11Kv Pin Insuletor fail at Defence Colony (Artisan/Yakaiah)	-
3		Cherlapally-III	Gail	11kv	Sainikpuri	17.50	19.17	01.27		63KVA Gandhi Nagar T/F AB Switch Opened Due to post of Insulator failed (AE)	-
1	HYD C	Golnaka	Tulasi Nagar	11kv	Azamabad	03.29	05.25	01.56	EL	Cable fault near SS	Arranged B/F on 11KV 6No. Road feeder
2		Mothi Mahal	Saleh Nagar	11kv	Mehdipatnam	08.10	09.23	01.13	EL	No Visible Fault	Arranged B/F on 11KV Fathe Darwaza fdr
3		Hyderguda	Boggula Kunta	11kv	Azamabad	14.51	17.13	02.22	All Indication	Foreign material fallen in RMU at Boggula Kunta	-----
4		Toli Chowki	Para Mount Hills	11kv	Mehdipatnam	22.50	00.30	01.40	EL	AB Cable failed at Ahmed R.K Apts (1No. DTR Kept Off)	-----