

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	4	1	4	1	4	1			
2	NLG	144	988		12		12		12			
3	MDK	107	933		2		2		2			
4	SDPT			1	4	1	4	1	4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	5	19	5	19	5	19	0	0	
	Grand Total	1082	6468	5	28	5	28	5	28	0	0	

TSSPDCL - LMRC / Corporate office

Date: 04.07.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Nawabpet	33KV	Mahabubnagar	15.50	18.30	02.40	E/L&O/L	for Cable Fail near Railway Track (Alternate Supply Arranged to 33KV Machanpally Feeder at 18:30Hrs)	Nawabpet	Alternate Supply Arranged to 33KV Machanpally Feeder at 18:30Hrs
2		Mahabubnagar	SVS Eidra	33KV	Mahabubnagar	14.00	17.00	03.00	E/L&O/L	Pin Binding Replacment Work	SVS Eidra	-
3		Kodangal	Humsanpply	33KV	Vikarabad	13.50	20.10	06.20	E/L	LA Failure and Replacement	Humsanpply	-
4		Kothur	Raghavendra	33KV	Shadnagar	18.30	20.30	02.00	O/L	No Visible Fault Due to Heavy Rain	Raghavendra	-
1	SDP	Husnabad	Thotapally	33KV	Husnabad	13.40	16.00	02.20		BD,Line binding problem		-

TSSPDCL - LMRC / Corporate office

Date: 04.07.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Balanagar	Mothiganapur	11KV	Mahabubnagar	10.24	11.48	01.24		B.D.Tree Follen On the 11Kv line Near GVK Company Back Side.	-
1	NLG	Thoragal	Thangaelavaigudem	11KV	Nalgonda	09.30	12.20	02.50	EL	jumper cut	-
2		K.M.Pally	C.A.Pally	11KV	Devarakonda	07.50	11.50	04.00	EL	11 KV Line Cutt	-
3		Marrigudam	T.M.Pally	11KV	Devarakonda	11.00	14.30	03.30	EL	1-ph 25 kva dtr failed	-
4		Settipalem	Settipalem	11KV	Miryalaguda	09.45	11.15	01.30	EL	11KV Jumper cut	-
5		Jalalpuram	M K Thanda	11KV	Suryapet	13.50	15.40	01.50	EL	HT/LT Line melt	-
6		Palakaveedu	Bothalapalem	11KV	Huzurnagar	11.20	14.30	03.10	EL	Due to 11Kv line cutted	-
7		Kistapuram	Thammaram	11KV	Huzurnagar	09.13	12.16	03.03	EL	Due to 11Kv jumper cutted	-
8		Munagala	Turkagudem	11KV	Huzurnagar	10.00	12.55	02.55	EL	Due to bird fallon 11kv line	-
9		Siripuram	Srirangapuram	11KV	Huzurnagar	11.20	13.50	02.30	EL	Due to 11Kv line snapped	-
10		Paladugu	Paladugu	11KV	Bhongir	05.30	09.00	03.30	EL	11kv Line snpped	-
11		Laxmapuram	Laxmapuram	11KV	Choutuppal	04.00	07.30	03.00	EL	11 kv Insulator Failed	-
12		Aroor	Aroor Agl	11KV	Choutuppal	03.30	08.00	04.30	EL	11kv Disc Failed	-
1	MDK	Patancheru Town	MIA-I	11KV	Patancheru	15.45	16.30	00.45		B/D Due to Insulator Failure	-
2		Gaddapotharam - I	Matrix	11KV	Patancheru	13.04	14.25	01.21		B/D Due to Conductor Snapped	-
1	SDP	Thotapally	Thotapally	11KV	Husnabad	11.09	13.00	01.51		Jumper cutting	-
2		Gouravelly	Gubbadi Jangam	11KV	Husnabad	09.00	19.00	10.00		Insulator Brust	-
3		Chityal	Dommata	11KV	Husnabad	11.50	12.45	00.55		Line cutting	-
4		Rebarthy	Rebarthy	11KV	Husnabad	07.30	15.50	08.20		Relay setting	-
1	RR S	ESCI	Prashanti Hills	11KV	Gachibowli	01.48	03.35	01.47	BD	Line petroling, NO Visible fault found(Backfeeding from Nanakramguda feeder)	-
2		Nanakramguda	TNGO's Colony	11KV	Gachibowli	18.07	19.23	01.16	BD	11kv Pin-insulator failed at Aley-baley chowrasta backside	-
1	RR N	Dppally-II	Cable MLR	11KV	Jeedimetla	06.40	08.55	02.15		11kv line Cut at Near Balaji Kantta	-
2		Kolthur	Kolthur	11KV	Medchal	15.50	16.40	00.50		Tree Branches fallen on the 11Kv Line at Venkateswara Rice Mill Side	-
1	RR E	Yapral	Kowkoor	11KV	Sainikpuri	00.40	01.50	01.10		11Kv Brass patti cut and 100Kva T/F insulator failed at Kamberbasthi (AE)	-
1	HYD N	Prashasan Nagar	Arogya Sri	11KV	X	03.30	04.50	01.20	EL,OL-Rph	Cable fault at Chiranjeevi Office	-----
1	HYD S	Salarjung	Alija Kotla	11KV	III	10.05	13.55	03.50	EL	Cable fault	Arranged B/F on 11KV Gulzar House feeder
2		Petlaburz	Hussaini Alam	11KV	III	21.00	22.28	01.28	EL,OL-R&Yph	HT Jumper cut at Hussaini Alam Old Office	-----

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	HYD C	Industrial Area	Azamabad Key SS - Cable	11KV	II	18.30	20.25	01.55	EL,OL-Bph	Disc Insulator flash over at Nandi Yellaiah DTR	-----