

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1	2	1	2	1	2			
	Total	606	3055	1	6	1	6	1	6	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		13		13		13			
3	MDK	107	933		1		1		1			
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	16	1	16	1	16	0	0	
	Grand Total	1082	6468	2	22	2	22	2	22	0	0	

TSSPDCL - LMRC / Corporate office

Date: 22.07.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	SVS Eidra	33KV	Mahabubnagar	16.35	17.33	00.58	EL	CT Blost and Breaker failed	SVS Eidra	Allternate supply arranged from 132KV Polepally Sez
1	HYD S	220KV Shivrampally	Ch' Baradari	33KV	Malakpet	13.35	13.45	00.10	EL,OL	Cable damaged by H.R.D.C.L. at Miralam Tank	Ch' Baradari	Loads transferred onto 220KV Shivrampally SS via 33KV Ch' Baradari OH feeder

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kothapally	Kanchanpally	11KV	Jadcherla	01.09	03.21	02.12		11KV Insulator failed near Chedgat thanda	No
1	NLG	Dandampally	Dandampally	11KV	Nalgonda	12:10	13:20	1:10	E/L	11KV Insulator failed	No
2		Thoragal	Gajendraigudem	11KV	Nalgonda	05.00	07.00	02.00	E/L	11KV Jumper cut	No
3		Annaram	Annaram	11KV	Nalgonda	11.40	14.00	02.20	E/L	Tree fallen on the line	No
4		Vangamarthy	Madaram	11KV	Nalgonda	06.30	07.30	01.00	E/L	11KV Line milting	No
5		Vangamarthy	Chittaloor	11KV	Nalgonda	05.30	09.00	03.30	E/L	11KV Jumper cut	No
6		Marrigudam	Konduru	11KV	Devarakonda	14.30	14.50	00.20	E/L	11KV Jumper cut	No
7		Athmakur(S)	T.Penpahad	11KV	Suryapet	07.30	09.25	01.55	E/L	Tree branch fallen on the line	No
8		Alingapuram	Industrial	11KV	Huzurnagar	05.10	07.00	01.50	E/L	11KV Jumper cut	No
9		Kandibanda	Gandhinagar Thanda	11KV	Huzurnagar	06.10	08.30	02.20	E/L	11KV Line snapped	No
10		Ananthagiri	Mogalaikota	11KV	Huzurnagar	09.00	10.05	01.05	E/L	11KV Line snapped	No
11		MR.Gudem	Baswapuram	11KV	Bhongir	04.00	07.00	03.00	E/L	11KV Pin insulator failed near Baswapur Cheruvu	No
12		Chandupatla	Chandupatla	11KV	Bhongir	06.00	10.35	04.35	E/L	11KV Disc failed near Ramachandrapuram (V)	No
13		Nandanam	Nagireddypally	11KV	Bhongir	8:40	10:30	1:50	E/L	11KV Insulator failed near Nagireddypally (V)	No
1	MDK	Bollaram - II	Rupa	11KV	Patancheru	03.30	04.05	00.35		Jumper cut near Gargi Stell	No
1	SDPT	Chityal	Dom mata	11KV	Husnabad	05.20	08.30	03.10		Conductor snapped	No
1	RR N	Chintal	Dwaraka Nagar	11KV	Medchal	23:10	0:25	1:15		AB Cable failed at Manikya Nagar Community Hall	No
2		Petbasheerabad	Balaji Hospital	11KV	Medchal	02.22	04.22	02.00		No visible fault	No
1	RR E	Vinayak Nagar	Neredmet Dite	11KV	Sainikpuri	01.57	02.55	00.58		Pin insulator failed	No
2		AS Rao Nagar	Barath Nagar	11KV	Sainikpuri	02.40	03.40	01.00		No visible fault	No
1	HYD S	Aliyabad	Masrath Function Hall	11KV	III	12.55	14.56	02.01	EL	Cable fault	Arranged B/F on 11KV Jangammet AB Cable fdr
1	HYD C	A.S.R.Raju Nagar	Jeevan Kalyan Nagar	11KV	VII	14.25	15.50	01.25	EL,OL	I/C Cable fault	Arranged B/F on 11KV Mehdipatnam Cable fdr