

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	1	2	1	2	1	2			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	2	4	2	4	2	4	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		2				
2	NLG	144	988		3		3		3			
3	MDK	107	933		1		1		1			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	8	2	8	2	8	0	0	
	Grand Total	1082	6468	4	12	4	12	4	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 08.09.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Achampet	Veltoor	33KV	Nagarkurnool	05.40	06.25	00.45	EL	33KV Dindi Isolator Opened Supply Stood OK		-
2		Wanaparthi	Narsaipally	33KV	Wanaparthi	12.10	14.12	02.02	EL	jumper cut follen on the B Phase female contact replaced at 132KV SS		-
1	RR N	132KV Malkaram	33KV Shameerpet	33KV	Medchal	03.16	11.37	08.21		33KV Cable Kit failed and removed at near by SS		-
1	HYD C	132KV Asif Nagar	Seetharambagh	33KV	Asif nagar	00.40	00.49	00.09	OL-Rph	Under Breakdown	132KV Asif Nagar	Loads transferred on to 132KV Imlibun SS via 33KV Goshamahal SS

TSSPDCL - LMRC / Corporate office

Date: 08.09.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Athmakur (S)	Athmakur Agl	11KV	Suryapet	14.30	16.10	01.40	E/L	11Kv Insulator failed	-
2		Thogarrai	Ganapavaram	11KV	Huzurnagar	06.20	07.30	01.10	E/L	11KV Line Snapped	-
3		Dairincherla	Narsaigudem	11KV	Huzurnagar	04.00	06.30	02.30	E/L	11Kv Jumper Cut	-
1	MDK	Sadasivpet	TSM	11KV	Sangareddy	08.00	09.10	01.10		BD due to Bird fallen on line	-
1	SDPT	Jagdevpur SS	Itikyal Feeder	11KV	Gajwel	09.20	12.35	03.15		E/L	-
2		Adavi majeedpally SS	Kotyla	11KV	Gajwel	09.09	11.00	01.51		Jumper cut	-
3		Mulugu SS	Bailampur	11KV	Gajwel	10.45	15.35	05.10		Line cut	-
4		Mulugu SS	Narsampally	11KV	Gajwel	14.45	16.45	02.00		Line cut	-
1	RR N	Jeedimetla-II	Phase-V	11KV	Jeedimetla	00.05	01.10	01.05		11kv line Endkit failure at Sai Krishana Kantenar ,phase-V	-
2		Medicity	IDA-1	11KV	Medchal	10.48	02.24	01.25		11kv insulater failed at Rajabollaram Village	-
1	RR E	Kushaiguda	Rukminipuri	11KV	Sainikpuri	10.50	11.20	00.30		Tree branches fallen on 11Kv line at MVR Wine backside Srinivasa Nagar (L.Insp Dhansu Ram)	-
2		Moula-Ali	Mirzalguda	11KV	Sainikpuri	12.48	13.52	01.04		Tree fallen on 11Kv line at Ganesh Temple Upperguda (L.Insp Venkateshwarulu)	-