

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403		3		3		3			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	7	0	7	0	7	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988		4		4		4			
3	MDK	107	933	1		1		1				
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	10	1	10	1	10	0	0	
	Grand Total	1082	6468	1	17	1	17	1	17	0	0	

TSSPDCL - LMRC / Corporate office

Date: 09.09.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MDK	Sadasivpet	Jogipet	33KV	Sangareddy	12.20	13.55	01.35		BD Due to Pin insulator Failed	Sadasivpet	No

TSSPDCL - LMRC / Corporate office

Date: 09.09.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Kollur	Depally	11KV	Jadcherla	08.00	10.30	02.30		Bird fallen on 11 KV line near Depally	-
1	NLG	Athmakur (S)	Athmakur Agl	11KV	Suryapeta	12.40	15.20	02.40	E/L	Insulator flashover	-
2		Alingapuram	Raghavapuram	11KV	Huzurnagar	04.00	07.00	03.00	EL	Due to 11Kv line snapped	-
3		Bethavolu	chennarigudem	11KV	Huzurnagar	09.35	11.00	01.25	EL/OL	Due to 11Kv jumper cutted	-
4		Munagala	Bharakath Gudem	11KV	Huzurnagar	10.25	13.00	02.35	EL/OL	Due to 11kv line cutted	-
1	SDPT	Pandilla	Pandilla Rural	11KV	Husnabad	00.00	08.40	08.40		Disk Fail	-
2		Nagapuri	Nagapuri	11KV	Husnabad	09.05	09.45	00.40		Line cutting	-
3		Gagillapur	Gagillapur Agl	11KV	Husnabad	10.02	14.42	04.40		LT line mixing	-
4		MD Shapur	MD Shapur Agl	11KV	Gajwel	12.00	13.25	01.25		11KV Pin Insulator fail	-
5		Kodakandla	KodakandlaAgl	11KV	Gajwel	10.00	12.00	02.00		11KV Pin Insulator fail	-
1	RR N	Jeedimetla-I	Phase-II	11KV	Jeedimetla	15.35	18.55	03.20	BD	11kv line Endkit failure at Phase-II	-
2		Aliabad	Jaganguda	11KV	Medchal	16.05	17.25	01.20	BD	11KV Disc failed at Aliabad main road	-
1	RR E	IDAuppal	Metro	11KV	Habsiguda	02.40	03.59	01.19		11KV Post of insulator fail at Vodafone company Opp	-
2		Anand Bagh	Vinayak Nagar	11KV	Sainikpuri	15.09	16.09	01.00		Post of Insulator failed near park Double T/F at Chandragiri Colony (L.Insp Venu Gopal)	-
3		Chakripuram	Shilpa nagar	11KV	Keesara	15.24	17.14	01.50		Copper patti cut at Hunnuma nahar & Due to rain	-
1	HYD N	Madhapur	Vaishnavi Residency	11KV	Banjarahills	14.55	16.55	02.00	OL-Bph	Breaker fault at SS	Arranged B/F on 11KV Kummari Basti feeder
1	HYD C	Lumbini Park	Avanthi Nagar	11KV	Saifabad	16.12	17.32	01.20	EL,OL-Rph	Pin Insulator flash over at Avanthi Surabhi Apts	-