

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		9		9		9			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	13	0	13	0	13	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	11	4	7	4	7	4			4nos 33KV fdr Still
2	NLG	144	988		8		8		8			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	11	12	7	12	7	12	0	0	
	Grand Total	1082	6468	11	25	7	25	7	25	0	0	

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Mahabubnagar	Machanpally	33KV	Mahabubnagar	18.40	21.20	02.40	E/L&O/L	Poles Fallen Down due to Heavy Wind & Rain at Oblaipally(V)		NO
2		220/132KV SS Palkonda	Kodur	33KV	Mahabubnagar	18.58	23.12	04.14	E/L	Jumper cut at Alipur(V)		NO
3		Maddur	Damargidda	33KV	Narayanapet	20.10	23.35	03.25	E/L	Disc Insulator & Pin Insulator at Bapanpally(V)		NO
4		Marikal	Koukuntla	33KV	Narayanapet	19.20		04.40	E/L	Due to Poles Damaged Not Rectified		NO
5		Marikal	Devarkadra	33KV	Narayanapet	19.20		04.40	E/L	Due to Poles Damaged Not Rectified		NO
6		Gadwal	Alwalpad	33KV	Gadwal	19.42	21.50	02.08	E/L	Due to Rain		NO
7		leeza	Venkatapuram	33KV	Gadwal	17.46	20.30	02.44	E/L	Insulator Failed near uppall camp Road		NO
8		leeza	Maddelabanda	33KV	Gadwal	17.55	02.30 (08.04.20)	08.35	E/L&O/L	Due to Rain		NO
9		Alampur	Shantinagar-2	33KV	Gadwal	18.24	19.40	01.16	E/L&O/L	Due to Tree Fallen on the Line		NO
10		Kothur	Binju Metals	33KV	Shadnagar	20.20		03.40		Due to Y Phase CT Blasted at 132KV SS Kothur Not Rectified		NO
11		Kothur	Manas Sarovar	33KV	Shadnagar	20.05		03.55		Due to Cable Problem at Company Not Rectified		NO

TSSPDCL - LMRC / Corporate office

Date: 07.04.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Ponnakal	Rachala	11KV	Jadcherla	08.20	09.20	01.00		11KV Insulator Failed Near Rachala	-
2		Kaverammampet	Bandamidipally	11KV	Jadcherla	11.50	12.41	00.51		Tree Fallen the Line Near NH -44	-
3		Kothamolgara	Kothamolgara	11KV	Jadcherla	12.30	13.30	01.00		11KV Wire cut Near Kappeta	-
4		Midjil	Boinpally	11KV	Jadcherla	00.00	06.30	06.30		11KV Jumper cut Near Boinpally	-
1	NLG	Eduloor	Naragudem	11KV	Nalgonda	12.30	17.30	06.00	E/L	11Kv Line Cutting And Tree Branches on The Line	-
2		Chinthapally	Varkala	11KV	Devearakonda	16.00	19.15	03.15	E/L	LT Pole Damges Alternet supply	-
3		Chinthapally	Einjamoor	11KV	Devearakonda	16.00	17.45	01.45	E/L	LT Pole Damges Alternet supply	-
4		Kristram	Kurampally	11KV	Devearakonda	17.00	19.30	02.30	E/L	LT Pole Damges Alternet supply	-
5		Teeded	K.Gouraram	11KV	Devearakonda	17.00	18.10	01.10	E/L	LT Pole Damges Alternet supply	-
6		Shivannagudem	Sarampet	11KV	Devearakonda	18.00	18.40	00.40	E/L	Movement Falt	-
7		Alingapuram	Gundlapahad	11KV	Huzurnagar	03.00	06.00	03.00	E/L	11kv line cut	-
8		Dirsincherla	Somaram	11KV	Huzurnagar	13.00	16.00	03.00	E/L	11kv line snapped	-
1	RR S	Chanda Nagar	Engineers Enclave	11KV	Gachibowli	20.20	21.30	01.10		11kv Pin-insulator failed at Committee Hall, Engineer's Enclave	-
2		Chanda Nagar	Mythri Nagar	11KV	Gachibowli	19.50	21.00	01.10		11kv HG fuse insulator failed at Nova Construction, RTC Colony	-
1	RR N	Nuthankal	Oyster	11KV	Medchal	14.40	16.40	02.00	EL	11KV Pin Insulator Failed and replaced at Sunraise company	-
1	RR E	Uppal	Raghavendra nagar	11KV	Habsiguda	20.45	22.00	01.15		HT/LT line twisted at Ganesh temple srigiri colony	-
2		Uppal	Bank colony	11KV	Habsiguda	20.45	22.50	02.05		Tree fallen on 11kv line & insulaotr fail at LFJC Back side Prashanthi nagar	-
3		Uppal	Navbharath	11KV	Habsiguda	20.45	00.35	03.50		Tree fallen on 11kv line & 11KV Line Cut at Amrutanjan Company	-
4		Cherlapally-IV	Berko	11KV	Sainikpuri	15.20	16.20	01.00		Tree Branches fall on 11Kv line at Surya Pump (L Insp Satyanarayana)	-
5		Cherlapally-I	Phase-II	11KV	Sainikpuri	16.00	16.52	00.52		11Kv Pin Insuletor fail at Anjaneya Polimers (AE/OP)	-
6		Kushaiguda	NN Colony	11KV	Sainikpuri	15.25	16.40	01.15		11Kv Pin Insuletor fail at Kushaiguda Industry (AE/OP)	-
7		Kushaiguda	Sri Ram Nagar	11KV	Sainikpuri	15.25	16.10	00.45		Tree Branches fall on 11Kv line at Gandhi Nagar (AE/SKP)	-
8		Rampally	Industrial	11KV	Keesara	16.35	17.05	00.30		Insulaotr fail Manany Engineer company	-
9		Keesara	Vardhana	11KV	Keesara	16.52	17.50	00.58		Bord fallen on 11K V line at collator office back side	-
1	HYD C	Bathakamma Kunta	Saibaba Temple	11KV	Azamabad	20.34	21.50	01.16	EL,OL-Bph	Tree branches fallen on lines at Vishwa Bharathi Apartament	20:55 hrs partial feeder charged OK