

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	3	1	3	1	3	1			
7	RR(E)	168	403									
8	Hyd	194	1044		1		1		1			
	Total	606	3055	3	2	3	2	3	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1		1		1				
2	NLG	144	988		11		11		11			
3	MDK	107	933	1		1		1				
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	12	2	12	2	12	0	0	
	Grand Total	1082	6468	5	14	5	14	5	14	0	0	

TSSPDCL - LMRC / Corporate office

Date: 05.03.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Chinnamaroor	Jetprole	33KV	Wanaparthu	13.00	15.40	02.40	E/L	B Phase Line side Conductor Cut Near 132KV SS Chinnamarror	Jetprole	-
1	MDK	Gummadidala	Gummadidala	33KV	Patancheru	09.15	11.40	02.25		B/D due to Conductor Snapped	Gummadidala	-
1	RR N	132KV Medchal	33KV Devarayamjal	33KV	Medchal	08.47	13.47	05.00		33KV Pin Insulators failed in Various Locations	33KV Devarayamjal	-
2		132KV Medchal	33KV Kandlakoya	33KV	Medchal	08.27	08.57	00.30		For Attened to Ae/Op/Town Medchal Line Petrolling No Fault Visible	33KV Kandlakoya	-
3		132KV LGM Pet	33KV Aliabad	33KV	Medchal	07.42	10.17	02.35		B Phase Jumper Cut at Aliabad SS	33KV Aliabad	-

TSSPDCL - LMRC / Corporate office

Date: 05.03.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	P.D.Pally	Kanchanapally	11KV	Nalgonda	04.00	07.18	03.18	E/L	Tree branches fallen on 11KV line	-
2		Pamanagundla	Yerasanigudem	11KV	Nalgonda	15.30	16.50	01.20	E/L	Tree branches fallen on 11KV line	-
3		Pamanagundla	Pittampally	11KV	Nalgonda	15.30	17.50	02.20	E/L	Tree branches fallen on 11KV line	-
4		Arjalabavi	Arjalabavi	11KV	Nalgonda	07.00	09.25	02.25	E/L	11KV Jumper cut at near SS	
5		Nakrekal	Nomula	11KV	Nalgonda	15.00	16.00	01.00	E/L	Tree branches fallen on 11KV line & Jumper cut	
6		Nakrekal	Police station	11KV	Nalgonda	15.00	17.20	02.20	E/L	Tree branches fallen on 11KV line	
7		Eduloor	Munukuntla	11KV	Nalgonda	15.05	16.15	01.10	E/L & O/L	11KV Disc failed at SS-13	
8		Kalmalcheruvu	Ganugabanda	11KV	Huzurnagar	04.30	07.30	03.00	EL	Due to 11Kv Jumper cutted	-
9		Munagala	Turkagudem-2	11KV	Huzurnagar	07.30	10.25	02.55	EL	Due to 11Kv Jumper cutted	-
10		Gurraladandi	Ramulagundathnda	11KV	Bhongir	03.00	13.48	10.48	EL/OL	old 11kv Pole Damedged near Chinna Ravlapally Village	-
11		B.Ramaram	Hajipur	11KV	Bhongir	07.30	08.40	01.10	EL/OL	11kv Disc & 11kv Line sanpped near B.Ramaram Village	-
1	SDPT	Akkannpet	Fakkirnayak thanda	11KV	Husnabad	15.10	16.10	01.00		B/D due to Jumper cut	-
1	RR N	Town Medchal	Balaji Nagar	11KV	Medchal	12.10	13.00	00.50		11KV Line AB Switch Opened at Mukunda Theatre(HT/LT Line melted at Krupa Complex)	-
1	HYD C	Golnaka	Moulana Azad Nagar	11kv	Azamabad	16.52	18.38	01.46	EL,OL	I/C Cable fault & Post type Insulator flash over at Kumar Talkies	-