

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	1	1	1	1	1			
2	NLG	144	988		8		8		8			
3	MDK	107	933		1		1		1			
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	15	1	15	1	15	0	0	
	Grand Total	1082	6468	1	18	1	18	1	18	0	0	

TSSPDCL - LMRC / Corporate office

Date: 05.09.2020

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Gadwal	Nandinne	33kv	Gadwal	02.50	03.15	00.25	E/L	Tree Fallen on the Line Near 220KV SS Jurala	Nandinne	-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 05.09.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Balanagar	Mothiganapur	11kv	Jadcherla	00.00	10.00	10.00	EL	11KV Insulator fail near NH-44	-
1	NLG	Kattangur	Dugunelly	11kv	Nalgonda	06.30	08.30	02.00	EL	Tree Fallen on the Line	-
2		Palem	Palem	11kv	Nalgonda	13.40	15.35	01.55	EL	11KV jumper cut	-
3		Thimmapuram	Thimmapuram	11kv	Miryalaguda	01.20	06.00	04.40	EL	11KV Tree Branches Fallen the Line	-
4		Bugathanda	Peruvala	11kv	Devarakonda	14.10	14.45	00.35	EL	11 KV Jumper Cutt	-
5		Mukundapuram	Chandupatla	11kv	Suryapet	02.30	06.40	04.10	E/L	Insulator failed	-
6		Palakeedu	Nagireddygudem	11kv	Huzurnagar	15.15	16.25	01.10	EL	11 KV LINE SNAPPED	-
7		Nandanam	Thukkapur	11kv	Bhongir	13.00	15.30	02.30	EL/OL	11kv Line Snapped near Nandanam Village	-
8		Mandollagudem	Peddakondur	11kv	Choutuppal	06.59	10.20	03.21	EL/OL	11 kv Line snapped at Singarai cheruvu near Peddakondur village	-
1	MDK	Bollaram-I	Soubhagya	11kv	Patancheru	07.08	08.10	01.02		B/D Due to Jumper cut	-
1	SDPT	Chinnagundavelly	Chinnagundavelly	11kv	SDPT	11.35	13.40	02.05		Face to Face B/D	-
2		RAIPOLE	THIMMAKPALLY	11kv	Gajwel	11.45	12.24	00.39		11KV DISC FAILED	-
3		MD SHAPUR	LINGAIPALLY THANDA	11kv	Gajwel	17.20	18.21	01.01		LT LINE CUT	-
4		JAGADEVPUR	DOULAPUR	11kv	Gajwel	16:10	17:53	1:43		LT LINE CABLE MELT	-
5		Komuravelly	Ainapur	11kv	Husnabad	07.12	01.12	08.24		BD, LINE CUT 3PHASE	-
1	RR N	Aliabad	LGM Pet	11kv	Medchal	17.20	18.40	01.20		11KV Line cut and replaced at Pipepula Company LGM Pet	-
1	RR E	Uppal Bhagath	Saraswathi Nagar	11kv	Habsiguda	06.16	07.34	01.18		11KV Pin Insulator failed at Shilparamam	-
1	HYD C	Vittalwadi	Y.M.C.A	11kv	Azamabad	02.54	04.22	01.28	EL	No Visible Fault	