

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550									
7	RR(E)	168	403									
8	Hyd	194	1044									
	Total	606	3055	0	0	0	0	0	0	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		8		8		8			
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT				3		3		3			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	18	0	18	0	18	0	0	
	Grand Total	1082	6468	0	18	0	18	0	18	0	0	

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 08.09.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Nagaram gate	Koilsagar	11KV	Mahabubnagar	08.00	11.00	03.00		11KV Tree fallen On Conductor at Malkapur	-
2		Kothapally	Nidjintha Agl (Davargattu)	11KV	Narayanapet	03.10	05.30	02.20		Break Down due to Tree Branches fallen on 11KV Line	-
3		Nancherla	Nancherla	11KV	Narayanapet	00.00	01.00	01.00		Break Down due to 11KV Disc failure	-
4		kankurthy	kankurthy	11KV	Narayanapet	20.57	21.20	00.23		Break Down due to Jumper cut	-
5		damargidda	BAPANPALLY	11KV	Narayanapet	19.05	20.30	01.25		Break Down Due to heavy gale and wind	-
6		damargidda	BAPANPALLY	11KV	Narayanapet	00.30	09.14	08.44		Break Down due to Tree fallen down	-
7		damargidda	sajnapur	11KV	Narayanapet	00.30	11.30	11.00		Break Down due to 11KV Disc failure	-
8		kythanpally	wathugundla	11KV	Narayanapet	12.30	14.14	01.44		Break Down Due to heavy gale and wind	-
1	NLG	Palem	Ogodu	11KV	Nalgonda	14.30	15.40	01.10	EL	Insulator failed	-
2		Mukundapuram	Mukundapuram	11KV	Suryapet	13.10	14.25	01.15	EL	Insulator failed	-
3		Garidepally	Kalmalcheruvu	11KV	Huzurnagar	06.20	08.30	02.10	EL	11 KV LINE SNAPPED	-
4		Peddakandukur	Masaipet	11KV	Bhongir	07.20	09.35	02.15	EL	11 kv Disc failed	-
5		Pallerla	Kurella	11KV	Bhongir	03.00	09.10	06.10	EL	15 kva DTR failed	-
6		Jai kesaram	Assonigudem	11KV	Choutuppal	04.40	07.58	03.18	EL	11 kv Line snapped	-
7		Juloor	Peddagudem	11KV	Choutuppal	01.13	09.30	08.17	EL	100 kva DTR Failed	-
1	SDP	MARKOOK	SNEHA INDUSTRIAL	11KV	Gajwel	06.16	08.00	01.44		11KV WIRE CUT	
2		DHAMARAKUNTA	DHAMARAKUNTA	11KV	Gajwel	09.56	11.45	01.49		11KV WIRE CUT	
3		PAMULAPARTHI	INDHIRANAGAR	11KV	Gajwel	15.00	15.25	00.25		Tree branches fallen on line	