

TSSPDCL - LMRC / Corporate office

Date: 12.09.2016

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Alampur	Shanthinagar 1	33KV	Gadwal	18.38	21.55	03.17	E/L	Tree brach follen on the line near Ramapur (vi)		No
2		leeza	leeza	33KV	Gadwal	18.25	21.28	03.03	E/L	Pin Insulater repaced at 33 Kv leeza SS		No
1	NLG	Ramannapet	Voligonda	33KV	Bhongir	14.55	16.00	01.05	EL	33KV Insulator Failed Near Yellanki		-
1	RR S	Sadasivapet	Mominpet	33KV	Vikarabad	13.45	14.15	00.30	OL	Disc failed due to Snake fallen on 33KV line near SS		-

TSSPDCL - LMRC / Corporate office

Date: 12.09.2016

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Dhanwada	Kamsanpally	11KV	Mahabubnagar	22.30	00.00	01.30		limbu fails	-
2		Kotakonda	Kotakonda	11KV	Mahabubnagar	06.00	12.00	06.00		11KV Jumper cut at narsappa pally	-
3		Wanaparthy	Town2	11KV	Wanaparthy	15.50	17.30	01.40		11KV line cut near Nagavaram village	-
4		PEDDUR	PEDDUR	11KV	Nagarkurnool	01.00	10.00	09.00		11KV WIRE CUT NEAR MADANAPUR GAET	-
5		RAJAPUR	NAGULAPALLY	11KV	Nagarkurnool	09.30	13.30	04.00		TREE BRANCHES TOUCH TO 11KV LINE	-
6		AMRABAD	MUNNANUR AGL	11KV	Nagarkurnool	10.30	15.30	05.00		JUMPER CUT TO KASARAM NEAR YELAMAPALLY VILL	-
7		KODAIR	MAHASAMUDRAM	11KV	Nagarkurnool	23.00	08.30	09.30		GANTRAOPALLY VILL T/F PRABULAM	-
1	NLG	Dirsenapally	Miryala	11KV	Suryapet	08.30	09.50	01.20	E/L	SS-4 Jumper cut	-
2		B.Chandupatla	Thimmapuram	11KV	Suryapet	10.00	13.20	03.20	E/L	Tree branch fallen on the line	-
3		Palakeedu	Bothalapalem	11KV	Huzurnagar	13.00	14.30	01.30	E/L	11 kv disk failed at bothalapalem village	-
4		Pajjur	Peddasuraram	11KV	Nalgonda	06.25	11.15	04.50	E/L	Jumper cut	-
5		G.Yedavally	Kurampally	11KV	Nalgonda	03.00	07.00	04.00	E/L	DTR failed at SS-15 Ponugode(V)	-
6		Padamatipally	Kandukur	11KV	Devarakonda	04.00	07.00	03.00	E/L	11kv jumper cutting	-
1	MDK	Cheryal	Kandi	11KV	Sangareddy	11.00	13.30	02.30		B/D Due to 11Kv Conductor snapped at Koulampet	-
1	HYD N	Airport	Airport Hangers	11KV	Erragadda	06.23	08.00	01.37	EL,OL	PTR End Kit fault at SS	-
2		Gymkhana	Tandbund Temple	11KV	Sec-Bad	23.55	01.20	01.25	EL	O/G AB Switch Jumper cut at SS & Pin Insulator flash over at Mastan Hotel	-

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	52	153									
2	NLG	12	397									
3	MDK	82	350									
4	RR(S)	40	201	1								
5	RR(N)	74	389									
6	RR(E)	41	331									
7	Hyd	161	964		2		2		2			
	Total	462	2785	1	2	0	2	0	2	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	81	891	2	7	2	7	2	7			
2	NLG	109	738	1	6	1	6	1	6			
3	MDK	81	690		1		1		1			
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	15	79									
	Total	325	2784	3	14	3	14	3	14	0	0	
	Grand Total	787	5569	4	16	3	16	3	16	0	0	