

TSSPDCL - LMRC / Corporate office

Date: 16.09.2016

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Narva	Undecode	11kv	Mahabubnagar	03.30	10.00	06.30		Tranformer failure near narva (vi)	no
2		Devarkadra	Gudibanda	11kv	Mahabubnagar	02.30	06.30	04.00		11KV Jumper cut at Gudibanda (vi)	no
3		Devarkadra	Lalkota	11kv	Mahabubnagar	02.30	06.30	04.00		Tree fall on line Near Lalkota (vi)	no
4		Atmakur	Pinamcherlla	11kv	Mahabubnagar	00.01	10.01	10.00		Insulator Failure at pinamcherlla (vi)	no
5		TELKAPALLY	CHINMUDNOOR	11kv	Nagarkurnool	23.00	09.00	10.00		DISK FAILED NEAR CHINAMUDNUR	no
6		ITHOLE	ITHOLE	11kv	Nagarkurnool	22.00	08.00	10.00		INSULATORN FAILED ITHOLE VILL	no
7		BIJNAPALLY	BIJNAPALLY	11kv	Nagarkurnool	08.30	10.20	01.50		11 KV WIRE CUT NEAR POLICE STATION	no
8		RAKONDA	RAKONDA	11kv	Nagarkurnool	05.10	10.50	05.40		INSULATORN FAILED LAKNARAM VILL	no
9		YETHAM	MAYALARAM	11kv	Nagarkurnool	00.00	12.30	12.30		INSULATORN FAILED NEAR THANDA	no
1	NLC	Nampally	Madhanapoor	11kv	Devarakonda	04.00	07.00	03.00	EL	Jumper cut	no
2		Palakedu	Palakedu	11kv	Huzurnagar	05.00	08.00	03.00	EL	Due to Insulator Failure Occurred Near Palakeedu	no
3		Amararam	Yethavakilla	11kv	Huzurnagar	13.00	15.00	02.00	EL/OL	Due to 11Kv Snapped Near Yethavakilla	no
4		P.D.Pally	Kanchanapally	11kv	Nalgonda	13.00	16.00	03.00	EL	Jumper cut HT/LT Line Cut	no
5		Rayanaguda	Rayanaguda	11kv	Nalgonda	03.00	06.00	03.00	EL	Insulator Failure	no
6		Rayanaguda	A.D.Pally	11kv	Nalgonda	04.00	08.00	04.00	EL	AB switch Failure	no
7		Mamidala	Aregudem	11kv	Nalgonda	06.00	09.30	03.30	EL	Jumper cut	no
8		Gudapur	Ragigudem	11kv	Nalgonda	07.00	09.30	02.30	EL	Insulator Failure	no
9		Chandur	Pullemla AGL	11kv	Nalgonda	07.00	10.00	03.00	EL	Sherugudem 11KV Line Cut	no

10	NLS	Chityala	Yelikatte	11kv	Nalgonda	04.00	08.00	04.00	EL	Jumper cut	no
11		Nuthankal	Chilpakuntla	11kv	Suryapet	03.00	05.30	02.30	E/L	SS-7 Bird fallen on the line	no
12		Bollepally	Surepally	11kv	Bhongir	02.30	06.00	03.30	EL	11Kv Line snapped at Surepally	no
13		Anathram	Hanumapur	11kv	Bhongir	04.30	07.30	03.00	EL	11Kv Insulator failed at Hanmapur	no
14		Chamapur	Chamapur	11kv	Bhongir	07.00	10.30	03.30	EL	11KV Insultrofailed at Modukunta	no
15		Aregudem	Aregudem	11kv	Nalgonda	09.00	10.30	01.30	E/L	Insulator Failed	no
16		Aregudem	P.Kaparthi	11kv	Nalgonda	15.30	16.35	01.05	E/L	Tree Branch Fallen on the Line	no
17		Durajpally	Vallabhapuram	11kv	Suryapet	07.00	08.30	01.30	E/L	Disk failed	no
18		Sh.Gowraram	Adloor	11kv	Suryapet	06.00	09.40	03.40	E/L	Disk failed	no
1	MDK	Hathnoora	Nawabpet	11kv	Medak	13.00	17.00	04.00		B/D due to 11KV Conductor Snapped	no
1	RR S	Kattedan-II	Netajinagar	11kv	RJNR	02.43	04.03	01.20	EL	8 11KV poles 1 LT pole damaged at Glass company due compound fallen on 11KV poles	no
2		Puppalaguda	Manikonda	11kv	RJNR	17.23	19.45	02.22		11KV Disc failed at Nine bar back side Manikonda	no
3		Gaganpahad	Shivashakthi	11kv	RJNR	02.01	02.44	00.43		11KV Disc failed at Pooja Galli	no
4		Kattedan-II	Feeder-IV	11kv	RJNR	09.00	10.10	01.10		11KV Line snapped at Masjid	no
1	DD N	Mathrusri Nagar	Mathrusri Nagar	11kv	Gachibowli	16.15	17.35	01.20	BD	11kv Line pin-insulator failed at Plot No.655, Mathrusri Nagar(Due to heavy rain)	no
2		Mathrusri Nagar	Madhava Nagar	11kv	Gachibowli	17.15	18.40	01.25	BD	11kv Line pin-insulator failed at Andhra Bank beside, Nandini Nagar(Due to heavy rain)	no
3		Papi Reddy Nagar	Rajiv Swagruha	11kv	Gachibowli	08.10	10.00	01.50	BD	RMU cable kit failed at Rajiv Swagruha Township(Due to heavy rain)	no
4		L & T Infosity	PJR Nagar	11kv	Gachibowli	15.26	16.36	01.10	BD	11kv HG fuse insulator failed at Amaravathi Hotel, Telecom Nagar(Due to heavy rain)	no
5		Gachibowli	Sree Ram Nagar	11kv	Gachibowli	16.55	18.35	01.40	BD	11kv Line pin-insulator failed at Sree Ram Nagar B-Block(Due to heavy rain)	no
6		Madinaguda	Miyapur	11kv	Kukatpally	07.07	08.07	01.00	BD	11kv line Pin Insulater failure at Adithyanagar,Miyapur	no

7	JPN N	Madinaguda	J P N Nagar	11kv	Kukatpally	16.11	17.45	01.34	BD	11kv line Disk failure near Plot:30 phase-I, JPN Nagar	no
8		Hudatrack park	Shivalayam	11kv	Kukatpally	18.40	20.40	02.00	BD	11kv line Disk failure and replacement at Kukatpally bus stop	no
9		Subash Nagar	Jairam Nagar	11kv	Medchal	16.35	17.20	00.45	BD	LT Pole Touched with 11KV Line at Gayathri Nagar	no
10		GP Pally	GP Pally	11kv	Medchal	17.45	18.45	01.00	BD	11KV Pin Insulator Failed at Maruthi Industry,GP Pally	no
11		Aliabad	Majeedpur	11kv	Medchal	18.15	20.05	01.50	BD	Tree fallen on the 11KV Line at Shubam Garden, Aliabad	no
12		UMCC	HAL Colony	11kv	Medchal	18.19	19.19	01.00	BD	100KVA T/F Brass Patti cut&replaced at Masjid,RM Nagar	no
1	RR E	Bhagathsing	JB Colony	11kv	Saroor Nagar	09.40	11.06	01.26		11KV Insulater Failed at JB Colony	no
2		Uppal	Raghavendra Nagar	11kv	Habsiguda	11.50	12.50	01.00		Pin Insulator failed at Police Quarters	no
3		Nacharam	Bhagyanagar	11kv	Habsiguda	17.35	19.05	01.30		Branches fallen at Telephone Exchange	no
1	HYD S	Salarjung	Pathergatti	11kv	III	10.20	13.30	03.10	EL,OL-Rph	AB Cable fault at Jain Mandir	no
1	HYD N	Gymkhana	Laxmi Nagar	11kv	V	13.25	14.50	01.25	All Indication	O/G AB Switch Jumper cut at SS	no
2		Prashanth Nagar	Prashanth Nagar	11kv	VI	15.55	17.10	01.15	EL,OL-Bph	No Visible Fault	no
3		Gymkhana	Vikrampuri	11kv	V	16.05	17.35	01.30	EL	No Visible Fault	no
4		Srinagar Colony	Satya Sai	11kv	X	16.40	18.32	01.52	EL,OL-Rph	2No. Disc Insulators flash over backside Nikhil Hospital	no
5		Chilkaiguda	Dandu Pentaiah	11kv	V	16.45	18.10	01.25	EL,OL-Rph	No Visible Fault	no
6		Patigadda	Zeera	11kv	V	18.00	20.25	02.25	EL	Tree branches fallen on lines at Ranigunj Bus Depot	no
7		Toli Chowki	Hanuman Temple	11kv	X	18.30	20.15	01.45	EL	2No. Pin Insulators flash over near Bala Krishna House	no
8		Allwyn	E.S.I.	11kv	IV	19.30	21.20	01.50	OL-Rph	Tree branches fallen on lines at Sunder Nagar	no
1	HYD C	Lumbini Park	Lokayuktha	11kv	I	18.10	19.43	01.33	EL	Tree branches fallen on lines at Avanthi Nagar	no

TSSPDCL - LMRC / Corporate office

Date: 16.09.2016

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Makthal	Narayanapet	33kv	Mahabubnagar	07.30	09.30	02.00	E/L	Squirrel clamed top on 33KV pin insulator near SJS Cotton Mill	Narayanapet	-
2		Makthal	Gudeballore	33kv	Mahabubnagar	04.40	08.45	04.05	E/L	No visible fault due to Heavy Rain & Wind	Gudeballore	-
3		Gadwal	Maldakal	33kv	Gadwal	15.05	17.55	02.50	E/L	Disc flash over at Dharoor Metta	Maldakal	-
4		Amangal	Talkondapally	33kv	Jadcherla	03.55	10.15	06.20	E/L	Tree Fallen on the Line near Padthal forest	Talkondapally	-
1	MDK	MANOHARABAD	SHIVAMPET	33kv	Toopran	15.30	16.00	00.30		B/d due to Jumper Cut	SHIVAMPET	-
1	RR S	Shamshabad	Shamshabad	33kv	RJNR	14.10	16.20	02.10		33kv Line snapped at Hamiddulla nagar due to Tree branche fallen	Shamshabad	
2		Shamshabad	Shapur	33kv	RJNR	04.10	16.20	02.10		33kv Line snapped at Hamiddulla nagar due to Tree branche fallen	Shapur	
3		Shivarampally	Ibrahimbagh	33kv	RJNR	01.20	01.50	00.30		33kv Pole damaged at Parmareddy hills	Ibrahimbagh	from 33 KV Upparpally Feeder
4		Tandur	Basheerabad	33kv	VKB	01.10	07.50	06.40		Tree branch touching to 33KV line and pin insulator failed	Basheerabad	

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	52	153									
2	NLG	12	397									
3	MDK	82	350									
4	RR(S)	40	201									
5	RR(N)	74	389		12		12		12			
6	RR(E)	41	331		3		3		3			
7	Hyd	161	964		10		10		10			
	Total	462	2785	0	25	0	25	0	25	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	81	891	4	9	4	9	4	9			
2	NLG	109	738		18		18		18			
3	MDK	81	690	1	1	1	1	1	1			
4	RR(S)	31	338	4	4	4	4	4	4			
5	RR(N)	8	48									
6	RR(E)	15	79									
	Total	325	2784	9	32	9	32	9	32	0	0	
	Grand Total	787	5569	9	57	9	57	9	57	0	0	