

**Status Report on Breakdowns (Urban / Rural)****Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	52	153									
2	NLG	12	397									
3	MDK	82	350									
4	RR(S)	40	201	1	6	1	6	1	6			
5	RR(N)	74	389		9		9		9			
6	RR(E)	41	331									
7	Hyd	161	964		9		9		9			
	<b>Total</b>	<b>462</b>	<b>2785</b>	<b>1</b>	<b>24</b>	<b>1</b>	<b>24</b>	<b>1</b>	<b>24</b>	<b>0</b>	<b>0</b>	

**Rural**

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	81	891	1	6		6		6			1 - 33KV Still
2	NLG	109	738		18		18		18			
3	MDK	81	690	3	7	2	7	2	7			1 - 33KV Still
4	RR(S)	31	338									
5	RR(N)	8	48									
6	RR(E)	15	79									
	<b>Total</b>	<b>325</b>	<b>2784</b>	<b>4</b>	<b>31</b>	<b>2</b>	<b>31</b>	<b>2</b>	<b>31</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>787</b>	<b>5569</b>	<b>5</b>	<b>55</b>	<b>3</b>	<b>55</b>	<b>3</b>	<b>55</b>	<b>0</b>	<b>0</b>	

## TSSPDCL - LMRC / Corporate office

Date: 24.09.2016

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kodangal	Hamsanpally	33KV	Mahabubnagar	20.35	8.20.00 AM (25.09.2016)	11.45	E/L	Break Down due to Heavy Rain	Hamsanpally, Sarjakhanpet	-
1	MDK	Gajwel	Govraram	33KV	Toopran	05.00	11.40	06.40		B/D due to Insulator failed at near 132 ss Gajwel	Govraram	-
2		Minpur	Minpur	33KV	Jogipet	08.50	13.50	05.00		B/D due to Clamp changed at 132 kv Minpur SS	Minpur	-
3		Manoharabad	Masaipet	33KV	Toopran	22.05				B/D still	Masaipet	-
1	RR S	RC Puram	Giridhar ISPAT	33KV	Rajendranagar	00.10	05.08	04.58		5 Nos. 33KV Poles damaged at Kollu village & Breaker problem at SS	Giridhar ISPAT	

## TSSPDCL - LMRC / Corporate office

Date: 24.09.2016

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Devarkadra	Chowderpally	11KV	Mahabubnagar	14.30	18.30	04.00		11KV Run way Cable fail (vi)	-
2		Devarkadra	Koilsagar	11KV	Mahabubnagar	11.00	14.30	03.30		11KV Jumper cut near Transform at Gorakunda	-
3		Kalwakurthy	Kuttra	11KV	Jadcherla	09.10	11.10	02.00		11Kv Insulator Failure	-
4		Madgul	Jairam thanda	11KV	Jadcherla	06.00	09.10	03.10		Tree follen on the Line	-
5		YETHAM	MAYALARAM	11KV	Nagarkurnool	01.30	12.30	11.00		INSULAATOR FAILED NEAR MITTA MAYALARAM	-
6		RAJAPUR	THURKADINE	11KV	Nagarkurnool	06.30	09.50	03.20		11 KV WIRE CUT NEAR THODELAGADDA	-
1	NLG	Teededu	Gagiram Thanda	11KV	Devarakonda	07.20	09.20	02.00	EL	Jumper Cut	-
2		Chandampet	Siddapur	11KV	Devarakonda	14.00	17.00	03.00	EL	AB Switch failed at Murupunthula	-
3		Palem	Ogodu	11KV	Suryapet	08.00	09.30	01.30	E/L	Jumper cut	-
4		Dirincherla	Dirincherla	11KV	Huzurnagar	10.00	14.00	04.00	EL	DP inslater failed at kandulavarigudem village	-
5		Palakeedu	Bothalapalem	11KV	Huzurnagar	04.00	08.50	04.50	EL	11 Jumper cut Bothalapalem village	-
6		Amararam	Srinivasapuram	11KV	Huzurnagar	06.00	09.20	03.20	E/L	11 kv line snapped at Srinivasapuram village	-
7		Munagala	Turkagudem	11KV	Huzurnagar	07.30	09.40	02.10	E/L	11 kv line snapped at Turkagudem village	-
8		Bibinagar	Gudur	11KV	Bhongir	02.00	06.00	04.00	EL	11KV Jumper snapped Annapatla	-
9		Rajapet	Nemila	11KV	Bhongir	06.00	10.00	04.00	EL	11KV Jumper snapped Nemila	-
10		Bondugula	Godumakunta	11KV	Bhongir	07.00	11.20	04.20	EL	3 Ph DTR Failure at somaram	-
11		Addagudur	Addaguduru	11KV	Bhongir	07.00	11.00	04.00	EL	ss-8 Insulator failed	-
12		Addagudur	Ch.Ramaram	11KV	Bhongir	07.00	10.15	03.15	EL	11KV Jumper snapped at Ramram	-
13		Athmakur	Koratical	11KV	Bhongir	11.00	15.00	04.00	EL	11KV diskfailed	-
14		Pole Centre	Buddaram	11KV	Nalgonda	07.00	12.00	05.00	E/L	11KV Insulator Fialure	-
15		P.D.Pally	P.Domalalpally	11KV	Nalgonda	07.00	10.20	03.20	E/L	11KV Line Jumper Cut	-
16		Thipparthi	G.G.Palem	11KV	Nalgonda	11.00	13.00	02.00	E/L	11KV Line Jumper Cut	-
17		G.Yedavelly	Kurrampally	11KV	Nalgonda	07.35	12.00	04.25	E/L	11KV Line Jumper Cut	-
18		Chandur	Gundrepally	11KV	Nalgonda	06.00	10.00	04.00	E/L	HG Fuse Set Insulator Failur	-
1	MDK	Alamaipet	Sangupet	11KV	Jogipet	05.10	10.40	05.30		B/D due to Jupar Cut near Yettigata(V)	-
2		Thunkikalsa	Shakaram	11KV	Toopran	09.00	11.15	02.15		B/D due to pole Leaning	-
3		Konapur	Railapur	11KV	Toopran	07.00	13.15	06.15		B/D due to 11KV Insulator Failed	-
4		Kalwakunta	Rajjaipally	11KV	Toopran	17.00	10.20	06.40		B/D due to Jumper cut	-
5		Nizampet	Kalwakunta Agl	11KV	Toopran	09.00	12.00	03.00		B/D due to 11KV Insulator Failed	-
6		Narlapur	Indl.	11KV	Toopran	12.00	18.00	06.00		B/D due to jumper cut nera narlapur village	-
7		jagadevpur	jagadevpur agl	11KV	Toopran	08.00	13.00	05.00		B/D due to 11kv insulator failed	-
1	RR S	MD Pally	Laxmiguda	11KV	Rajandranagar	12.10	15.00	02.50		Transfomer failed	-
2		Palamakula	Palamakula	11KV	Rajandranagar	04.25	10.15	05.50		Insulator failed	-
3		CBIT	CBIT	11KV	Rajandranagar	06.57	09.28	02.31		HG Fuse cut	-
4		CBIT	Kokapet	11KV	Rajandranagar	11.40	12.33	00.53		Tree branches fallen on lines	-
5		Gandhamguda	Hydershakot	11KV	Rajandranagar	12.45	14.40	01.55		Tree branches fallen on lines	-
6		NPA	NPA	11KV	Rajandranagar	03.23	05.40	02.17		Insulator failed	-

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	RR N	Chandanagar	Rail Vihar	11KV	Gachibowli	08.55	09.55	01.00		11KV Pin Insulator Failed And Replaced Opposite Sai Ram Apartments At Rail Vihar. And 11KV Line AB Switch Opened.	-
2		Gachibowli	Mezzequity	11KV	Gachibowli	15.25	16.50	01.25	EL	11KV Pin Insulator Failed And Replaced At Gowthami Society And 11KV Line AB Opened.	-
3		Thurkapally	Thurkapally	11KV	Medchal	06.10	08.03	01.53		11KV Pin Insulator failed at Shivalayam, Thurkapally	-
4		Kandlakoya	Saigeetha Ashramam	11KV	Medchal	05.30	07.05	01.35		Tree Fallen on the 11KV Line at Saigeetha Asramam	-
5		Medicity	Rajabollaram	11KV	Medchal	11.00	15.05	04.05		Tree fallen on the 11KV Line at Rajabollaram	-
6		Medicity	Munirabad	11KV	Medchal	18.20	20.05	01.45		11KV Pin Insulator failed at Munirabad Village	-
7		Devarayamjal	Kottapet	11KV	Medchal	20.15	22.40	02.25		11KV Pole bend and rectified at Yamjal Cheruvu	-
8		Guntur Vikas	Aparna	11KV	Kukatpally	09.50	13.10	03.20		11KV Jumper cut And AB Cable Cut Near TCL Company Bolarum.	-
9		JDM SS-2	Excell	11KV	Kukatpally	03.00	09.30	06.30		2 No's AB Cable ST Joint kit Failure Opposite Masjid At DP Colony.	-
1	HYD N	Begumpet	SR Nagar	11KV	IV	00.41	02.10	01.29		Cabel fault	Arranged Backfeed
2		Ayappa Society	Ginger Fort	11KV	X	23.10	02.45	03.35		Cabel fault	Arranged Backfeed
1	HYD S	Malakpet B Block	Akbarbag	11KV	VIII	15.44	17.06	01.22		Tree branches fallen on lines	-
2		Malakpet	Komatvaddi	11KV	VIII	16.35	18.15	01.40		Kite Stick fallen on lines	-
3		Hyderguda	Weaker Section colony	11KV	VIII	19.20	20.35	01.15		No visible fault	Arranged Backfeed
1	HYD C	Erramanzil	Zafer Alibag	11KV	I	05.10	17.18	12.08		RMU Fault	-
2		Chilkaiguda	Musheerabad	11KV	I	06.40	08.45	02.05		CTPT Fault	-
3		Lake View	APSEB EA	11KV	I	06.40	08.20	01.40		RMU Fault	-
4		Golconda	Golconda Over head	11KV	VII	23.40	01.55	02.15		Tree branches fallen on lines	Arranged Backfeed