

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550		2		2		2			
7	RR(E)	168	403									
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		3		3		3			
2	NLG	144	988		6		6		6			
3	MDK	107	933		2		2		2			
4	SDPT				8		8		8			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	19	0	19	0	19	0	0	
	Grand Total	1082	6468	0	24	0	24	0	24	0	0	

TSSPDCL - LMRC / Corporate office

Date: 02.06.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR				NIL							-
2	NLG				NIL							-
3	MDK				NIL							-
4	RR S				NIL							-
5	RR N				NIL							-
6	RR E				NIL							-
7	HYD				NIL							-

TSSPDCL - LMRC / Corporate office

Date: 02.06.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Thirmalapur	Dondlapally	11KV	Jadcherla	08.44	10.40	01.56		Due to 11 KV wire cut near Raghavapur	-
2		Marikal	Malkapur	11KV	Jadcherla	08.10	11.15	03.05		Due to 11 KV jumper cut at malkapur	-
3		Kandoor	Choudaiah pally	11KV	Jadcherla	06.40	09.40	03.00		Due to 11 KV disk fail near sunkarampally	-
1	NLG	Tatikol	Kacharam	11KV	Devarakonda	10.30	13.30	03.00	E/L	11Kv Jumper Cut	-
2		Yerkaram	Dasthanda	11KV	Suryapet	11.00	13.30	02.30	E/L	11Kv Insulator failed	-
3		Huzurnagar	Singaram	11KV	Huzurnagar	01.30	04.30	03.00	E/L	11Kv Line Snapped	-
4		Raghunadapalem	Nakkagudem	11KV	Huzurnagar	10.00	13.30	03.30	E/L	11Kv Jumper Cut	-
5		Repala	Narshimhalagudem	11KV	Huzurnagar	13.45	15.15	01.30	E/L	11Kv Line Snapped	-
6		Ramannapet	Ramannapet Indl	11KV	Choutuppall	11.20	13.20	02.00	EL/OL	11kv Line Snapped near Chityal Road	-
1	MDK	Bollaram-II	Rupra	11KV	Patancheru	04.35	05.55	01.20		B/D due to Conductor snapped	-
2		Ismaikhampet	Erdanoor	11KV	Patancheru	16.20	18.17	01.57		B/D due to Tree branches fallen on the line	-
1	SDPT	Husnabad	Husnabad Town-1	11KV	Husnabad	20.40	21.15	00.35		AB switch open at Potlapally	-
2		Husnabad	Husnabad Town-2	11KV	Husnabad	18.00	18.40	00.40		AB switch open at Malapally	-
3		Pandilla	Potlapally	11KV	Husnabad	18.10	20.58	02.48		Insulator failure same rectified	
4		Pandilla	Kuchanapally	11KV	Husnabad	18.10	20.58	02.48		Insulator failure same rectified	
5		Bejjanki	Kallepally	11KV	Husnabad	19.20	23.55	04.35		S-Ph supply OK 3-Ph BD	
6		Thotapally	Devakkapally	11KV	Husnabad	08.20	10.45	02.25		Tree branches fallan the line same rectified	
7		Koheda	Theegalakuntapally	11KV	Husnabad	18.00	23.45	05.45		S-Ph supply OK 3-Ph BD	-
8		Shanigaram	Gundareddypally	11KV	Husnabad	21.10	23.50	02.40		BD	-
1	RR S	Gachibowli	Gowtham Society	11KV	Kondapur	01.20	02.30	01.10		11kv Pin-insulator failed at Gandhi Patel Apartments	-
1	RR N	Aleap	Pragathinagar	11KV	Jeedimetla	01.00	02.10	01.10	EL/OL	Tree branchesh Fallen the 11kv line Karur visya Bank Back side	-
2		UMCC	Mahadevpuram	11KV	Medchal	06.05	07.00	00.55	BD	11KV Jumper cut and replaced at Mahadevpuram	-
1	HYD C	Industrial Area	Shankermutt	11kv	Azamabad	00.15	01.33	01.18	EL,OL-R&Bph	Tree branches fallen on lines & HG fuse B/o at SBI Bank	-----
2	HYD N	I.D.P.L.	Shivalayam	11kv	Bowenpally	03.10	05.00	01.50	EL	Cable fault	Arranged B/F on 11KV SIFCO fdr