

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	0	9	0	9	0	9	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	2		2		1		1		1 No. 33kv still
2	NLG	144	988		8		8			8		
3	MDK	107	933	1	1	1	1	1	1			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	13	3	13	2	5	9	0	
	Grand Total	1082	6468	3	22	3	22	2	14	9	0	

TSSPDCL - LMRC / Corporate office

Date: 10.07.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Ghanapur	Lattupally	33kv	Wanaparthi	21.29	23.10	01.41	E/L	Due to Rain	Lattupally	-
2		Gadwal	Bijwaram	33kv	Gadwal	22.23	00.00	01.37	E/L	Due to Rain Not Rectified	Bijwaram	-
1	MDK	Zaheerabad	Old Allana	33kv	Zaheerabad	18.15	20.05	01.50		BD Due to Jumper cut Near ss	Old Allana	-

TSSPDCL - LMRC / Corporate office

Date: 10.07.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Thummadam	Vallabhapuram	11kv	Miryalguda	06.35	07.45	01.10	E/L	11KV insulator failed near village	-
2		Laxmidavigudem	Laxmidavigudem	11kv	Miryalguda	12.30	13.44	01.14	E/L	LT pole damaged near village	-
3		Haliya	Tirumalagiri	11kv	Miryalguda	08.22	09.33	01.11	E/L	Tree fallen on the line	-
4		Bibigudem	Bibigudem	11kv	Suryapet	08.30	11.00	02.30	E/L	11Kv Conductor snapped	-
5		Dirincherla	Dirincherla	11kv	Huzurnagar	21.30	06.30	09.00	E/L	11Kv Line Snapped	-
6		Huzurnagar	Burugadda	11kv	Huzurnagar	03.10	06.10	03.00	E/L	11Kv Line Snapped	-
7		Mukundapuram	Somaram	11kv	Huzurnagar	09.45	11.05	01.20	E/L	11Kv Jumper Cut	-
8		Addagudur	Ch.Ramaram	11kv	Bhongir	13.00	14.15	01.15	E/L	SS-1 Jumper Snapped Janakipuram (V)	-
1	MDK	Pati	Shalimar	11kv	Patancheru	10.10	11.35	01.25		BD due to Insulator fail	-
1	SDPT	Thotapally	Gandinagar	11kv	SDPT	09.54	10.30	00.36		Line problem	-
2		Samudrala	Samudrala (R)	11kv	Husnabad	10.00	11.00	01.00		BREAK DOWN	-
3		Chityal	Chityal Agl	11kv	Husnabad	11.30	12.30	01.00		BREAK DOWN	-
4		Chityal	Dommeta	11kv	Husnabad	09.00	09.30	00.30		Jumper cutting	-
1	RR N	UMCC	Crusher	11kv	Medchal	11.40	12.42	01.02	BD	HT Pole damaged by Lorry at Devendhar Nagar	-
2		HMT	Quthubullapur	11kv	Medchal	19.40	20.30	00.50	BD	Bird Fallen on 11KV Line at Quthubullapur	-
3		Laxmapur	MC Pally	11kv	Medchal	10.25	11.38	01.13	BD	11KVA Brass Patti Cut & Replaced at Ravindhar Reddy Thota	-
1	RR E	Yapral	Pradhamapuri	11kv	Sainikpuri	02.20	03.40	01.20		Tree fallen on 11Kv line and Insulator fail at Carniwal Club (AE/OP)	-
2		Yapral	Kowkooor	11kv	Sainikpuri	20.10	21.10	01.00		11KV HG fuse set failed at Kindi Basthi (AE)	-
1	HYD N	Mytrivanam	Ameerpet	11kv	Erragadda	14.52	16.30	01.38	EL	No Visible Fault	Arranged partial loads B/F on 11KV Hindu fdr
2		Vasanthapuri	Sheshapadu	11kv	Erragadda	19.45	20.59	01.14	EL	Tree branches fallen on lines at Chandra Babu Naidu Nagar	----
3		Prashanth Nagar	Andhra Jyothi	11kv	Erragadda	20.00	21.20	01.20	EL	Tree branches fallen on lines at Kondaiah PT & line snapped at Andhra Jyothi Press	----
1	HYD S	Falaknuma	Chatrinaka	11kv	Charminar	12.25	13.30	01.05	EL,OL	No Visible Fault	----