

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550	3	4	3	4	3	4			
7	RR(E)	168	403		4		4		4			
8	Hyd	194	1044		4		4		4			
	Total	606	3055	3	12	3	12	3	12	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	3	1	3	1	3	1			
2	NLG	144	988		29		29		29			
3	MDK	107	933		3		3		3			
4	SDPT				4		4		4			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	3	37	3	37	3	37	0	0	
	Grand Total	1082	6468	6	49	6	49	6	49	0	0	

TSSPDCL - LMRC / Corporate office

Date: 19.07.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Achampet	Veltoor	33KV	Nagarkurnool	05.10	07.35	02.25	E/L	AB Switch Open at Veltoor SS	Veltoor	-
2		Makthal	Paspula	33KV	Narayanapet	03.30	05.45	02.15	E/L	No Visable Fault Due to Rain	Paspula	-
3		Makthal	Krishna	33KV	Narayanapet	03.45	08.35	04.50	E/L	1 No Pin Insulator Replacement near Maganoor (vi)	Krishna	-
1	RR N	132KV Medchal	33KV Kompally	33KV	Medchal	05.10	13.54	08.44	BD	33KV Cable End Kit failed & Replaced at GVK	33KV Kompally	-
2		132KV LGM Pet	33KV BE Pharma	33KV	Medchal	04.36	09.28	04.52	BD	33KV 2 Nos. Pin Insulators failed at near MN Park	33KV BE Pharma	-
3		132KV LGM Pet	33KV BE Pharma	33KV	Medchal	15.24	18.00	02.36	BD	33KV Pin Insulator failed at MN Park	33KV BE Pharma	-

TSSPDCL - LMRC / Corporate office

Date: 19.07.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Karkonda	Fathepur	11kv	Jadcherla	07.40	12.15	04.35		11Kv Jumper Cut Near Fathepur(Vi).	-
1	NLG	Kuda kuda	Komatikunta	11kv	Suryapeta	04.00	06.35	02.35	E/L	Insulator failed	-
2		Palakaveedu	Nagireddigudam	11kv	Huzurnagar	05.00	08.00	03.00	EL	Due to HT/LT fault occurred	-
3		Gaddipaly	Ponugodu	11kv	Huzurnagar	06.30	08.00	01.30	EL	Due to 11Kv Disk Failure	
4		Janpahad	Janpahad	11kv	Huzurnagar	09.05	10.58	01.53	EL	Due 11Kv Line cutted	
5		Keethavarigudem	Sarvaram	11kv	Huzurnagar	06.00	08.00	02.00	EL	Due 11Kv jumper cutted	
6		Munagala	Kokkireni-II	11kv	Huzurnagar	04.15	07.20	03.05	EL	Due to 11Kv line snapped	
7		Pamanagundla	Ismailpally	11kv	Nalgonda	06.10	08.30	02.20	EL	11 KV Line Jumper Cut	
8		Pamanagundla	Pittampally	11kv	Nalgonda	06.10	11.30	05.20	EL	11KV Insulator Failure	
9		Madugulapally	Kukkadam	11kv	Nalgonda	07.10	08.30	01.20	EL	11 KV Line Jumper Cut	
10		Shali Gowraram	Gurujala	11kv	Nalgonda	06.15	08.50	02.35	EL	11KV Insulator Failure	
11		Thoragal	Thangellavarigudem	11kv	Nalgonda	05.30	12.10	06.40	EL	11 KV Line Jumper Cut	
12		Urumadla	Yelikatte	11kv	Nalgonda	03.00	08.10	05.10	EL	11 KV Line Jumper Cut	
13		Teeded	T.Gowraram	11kv	Devarakonda	05.00	11.00	06.00	EL	Tree Fallen on the line	
14		Mellavai	Devathpally	11kv	Devarakonda	05.00	07.00	02.00	EL	11 KV Insulator failed	
15		Devarakonda	Mynampally	11kv	Devarakonda	02.00	08.00	06.00	EL	Jumper Cut	
16		Devarakonda	K.B.Pally	11kv	Devarakonda	02.00	10.00	08.00	EL	11 KV Insulator failed	
17		K.M.Pally	Chennaram	11kv	Devarakonda	02.15	10.00	07.45	EL	11 Kv Line Cut	
18		K.M.Pally	Palavai	11kv	Devarakonda	04.30	10.00	05.30	EL	11 kv Jumper Cut	
19		Thummadam	Thummadam	11kv	Miryalaguda	07.30	12.15	04.45	EL	11KV Disc failed	
20		Thummadam	Nethapuram	11kv	Miryalaguda	07.30	10.15	02.45	EL	Tree Fallen on the line	
21		Thummadam	Vallabapuram	11kv	Miryalaguda	07.00	12.00	05.00	EL	11KV Disc failed	
22		Pottichalma	Ramannagudem	11kv	Miryalaguda	01.55	10.30	08.35	EL	Conductor snapped	
23		Molkapatnam	Molkapatnam	11kv	Miryalaguda	01.00	07.30	06.30	EL	11KV Insulator failed	
24		Agamothkur	Agamothkur	11kv	Miryalaguda	06.00	08.00	02.00	EL	11KV Line melted	
25		Agamothkur	Chirumarthy	11kv	Miryalaguda	02.00	08.00	06.00	EL	11KV Disc failed	
26		Seethya Thanda	Seethya Thanda	11kv	Miryalaguda	06.00	12.00	06.00	EL	Tree Fallen on the line	
27		Nemaragommula	RMC Indl	11kv	Bhongir	05.22	09.00	03.38	EL	11 kv Jumper Cut	
28		Choutuppal	Thangedipally	11kv	Choutuppal	03.30	07.00	03.30	EL	11kv Insulator Failed	-
29		Panhangi	Panhangi Agl	11kv	Choutuppal	05.00	07.33	02.33	EL	11kv Pin Insulator Failed	-
1	MDK	Patancheru Town	MIA-I	11kv	Patancheru	17.40	18.10	00.30		BD due to Jumper cut at SS	-
2		Gaddapotharam - I	Khajipally Indl.	11kv	Patancheru	00.01	00.55	00.54		BD due to Jumper cut	-
3		Gundla Machnoor	Arch Pharma	11kv	Jogipet	19.50	21.40	01.50		BD due to Conductor snapped	-
1	SDPT	Potharam	Mirzapur	11kv	Husnabad	16.05	16.45	00.40		Jumper cut (3PH)	
2		potlapally	Kuchanapally	11kv	Husnabad	12.40	14.04	01.24		Line cut	
3		Marmamula	Marmamula	11kv	Husnabad	17.14	17.44	00.30		Heavy gale and wind	
4		Mustyala	Chunchanakota	11kv	Husnabad	16.30	18.25	01.55		Disk Failure	

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	RR N	Nizampet	Bandari Lay Out	11kv	Kukatpally	16.50	17.55	01.05	BD	11kv line Disk failure at Road:10,Bandari Lay out	-
2		JTPL	PJR Enclave	11kv	Kukatpally	10.34	16.30	05.56	BD	11kv line Post Of Insulater failure at Road:9, PJR Enclave	-
3		Devarayamjal	Kottapet	11kv	Medchal	06.00	08.20	02.20	BD	HG Fuse Insulator failed at Kompally Mohan Reddy T/F	-
4		Town Medchal	NGO's Colony	11kv	Medchal	05.20	06.00	00.40	BD	11KV Pin Insulator failed at Janga Laxmaiah Function Hall	-
1	RR E	Moula ali	Mirzalaguda	11kv	Sainikpuri	06.03	07.34	01.31		11Kv Pin Insuletor fail at Uppariguda Main Road (Artisan/Raju)	-
2		Vinayak Nagar	Tank bund	11kv	Sainikpuri	22.40	23.30	00.50		11KV Disk Failed at NTR Statue near Sharda nagar Due to Heavy Rain (AE)	-
3		Mallapur-2	AP Colony	11kv	Habsiguda	05.46	07.14	01.28		11KV Insulator failed near My Flower Heights Opposite	-
4		IDA Uppal	L N Nagar	11kv	Habsiguda	06.41	07.35	00.54		Tree fallen on 11KV line at T V Colony Road No.01	-
1	HYD S	Miralam	Shaik E Masjid	11kv	Cahrminar	13.25	15.15	01.50	EL,OL-Rph	DTR fault near M.P Asauddin Owaisy House	
2		Ch' Baradari	Ramnaspura	11kv	Cahrminar	17.32	18.50	01.18	EL,OL	Faulty loads of 11KV Tadbund fdr	
3	HYD N	Addagutta	Hanuman Temple	11kv	Secunderabad	22.46	00.30	01.44	OL-Rph	HT Jumper cut at Marredpally (Partial fdr B/F arranged on 11KV Nehru Nagar fdr at 23:42Hrs & normalised)	
4	HYD C	Bathkamma Kunta	Ayyappa Temple	11kv	Azamabad	23.03	01.18	02.15	OL-Rph	Pin Insulator flash over at Rama Krishna Nagar Park DTR	