

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	3	1	3	1	3	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	2	1	2	1	2			
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT				1		1		1			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	10	1	10	1	10	0	0	
	Grand Total	1082	6468	2	13	2	13	2	13	0	0	

TSSPDCL - LMRC / Corporate office

Date: 13.06.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Alampur	Shanthinagar 1	33KV	Gadwal	19.35	22.10	02.35	OL	Tree follen on the 33KV line and removed	Shanthinagar 1	-
1	HYD S	132KV Bandlaguda	Amberpet (Idle)	33KV	Chilalguda	11.39	17.14	05.35	EL,OL-Rph	Tree branches fallen on lines between Loc. No.127-128, near Saibaba Temple	Amberpet (Idle)	-

TSSPDCL - LMRC / Corporate office

Date: 13.06.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Karkonda	Khanapur	11KV	Jadcherla	06.24	12.10	05.46		11Kv wire Near Khanapur(Vi).	-
2		Balanagar	Mothiganapur	11KV	Jadcherla	23.30	10.00	10.30		11Kv Jumper Cut Near Nandaram (Vi).	-
1	NLG	Reddygudem	Kothagudem	11KV	Suryapeta	10.45	12.00	01.15	E/L	Conductor snapped	-
2		Alingapuram	Gundlapahad	11KV	Huzurnagar	04.00	07.00	03.00	EL	Due to 11Kv line Snapped	-
3		Dirsincherla	Narayanagudem	11KV	Huzurnagar	08.05	11.00	02.55	EL	Due to 11Kv line cutted	-
4		Chilukur	Bethovolu	11KV	Huzurnagar	06.00	07.10	01.10	EL	Due to tree branc fall on 11kv line	-
5		Aitipamula	R.C Puram	11KV	Nalgonda	02.00	06.02	04.02	E/L	11 KV Jumper Cut	-
6		Paladugu	Dattappagudem	11KV	Bhongiri	06.00	09.30	03.30	EL	11kv Insulator Failed near Dattappagudem Village	-
7		Paladugu	Dattappagudem	11KV	Bhongiri	13.05	15.05	02.00	EL/OL	11kv line Snapped near Dattappagudem Village	-
1	SDP	Gouravelli	Gudatipally	11KV	Husnabad	02.30	08.30	06.00		Heavy gale and wind (3 Ph)	-
1	RR N	Kompally	Kompally	11KV	Medchal	15.43	16.30	00.47		11KV Cable endkit failed at Bagireddy Function Hall	-
1	RR E	Chakripuram	SV Nagar	11KV	Keesara	10.38	11.50	01.12		Line patrolling but no visible fault	-
2		Narapally	Prathap Singaram	11KV	Keesara	01.20	02.30	01.10		11KV Copper patti cut & touched to Kasaram at Korremula	-