

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1		1		1				
	Total	606	3055	1	2	1	2	1	2	0	0	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988	2	7	2	7	2	7			
3	MDK	107	933									
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	10	2	10	2	10	0	0	
	Grand Total	1082	6468	3	12	3	12	3	12	0	0	

TSSPDCL - LMRC / Corporate office

Date: 10.09.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Bibinagar	Bollepally	33kv	Bhongir	02.05	11.33	09.28	EL/OL	Jumper Snapped near Bibinagar Hindustan Godown, 132 KV Bibinagar SS , 33 KV Bibinagar & B-Phase Loop Jumper Pad Clamp Tighting work.	Bollepally	-
2		Miryalguda	Reddy lab	33kv	Miryalaguda	11.35	15.30	03.55	OL	No visible fault , Feeder charged supply ok	Reddy lab	-
1	HYD C	132KV Narayanguda	Public Garden	33KV	Saifabad	08.33	08.36	00.03	EL,OL	Tripped on EL	Public Garden	Loads transferred onto 132KV H' Sagar SS

TSSPDCL - LMRC / Corporate office

Date: 10.09.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Malleboinpally	Ramanpadu	11kv	Jadcherla	10.55	13.30	02.35		11Kv jumper Cut Near ramanpadu(Vi).	-
1	NLG	Palem	Ogodu	11kv	Nalgonda	03.30	06.00	02.30	EL	11 KV Jumper cut	-
2		Aragaddagudem	Chinna Suraram	11kv	Nalgonda	06.00	08.20	02.20	EL	Insulator failed	-
3		Thatikole	Gollapally	11kv	Devarakonda	12.00	14.45	02.45	EL	11 KV Insulator failed	-
4		Thungathurthy	Ganugubanda	11kv	Suryapet	08.00	09.50	01.50	E/L	Insulator flashover	-
5		N B Gudem	Redlakunta	11kv	Huzurnagar	00.00	02.00	02.00	EL	11 KV JUMPER CUT	-
6		Alingapuram	Gundlapahad	11kv	Huzurnagar	10.05	11.50	01.45	EL	25 KVA DTR Failed	-
7		Pamukunta	Pamukunta	11kv	Bhongir	10.00	13.30	03.30	EL	11 kv Disc Failed Near Pamukunta Village	-
1	SDPT	Mulugu SS	Narsampally Agl	11kv	Gajwel	14.15	14.35	00.20		Line to Line fault	-
2		Ahmadipur SS	Kolgur	11kv	Gajwel	22.50	10.40	11.50		insulator burst out	-
1	RR E	AS Rao Nagar	Gokul Nagar	11kv	Sainikpuri	02.30	04.30	02.00		Lorry Dashed to 11Kv pole broken at Joyalukas near AS Rao Nagar (Artisian Ravinder)	-
2	RR N	Subhash Nagar	Jairam Nagar	11kv	Medchal	15.58	16.40	00.42	BD	Cable wire fallen on the 11KV Line at Rukmini Estate	-