

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No. of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	1	3	1	3	1	3			
	<b>Total</b>	<b>606</b>	<b>3055</b>	<b>1</b>	<b>5</b>	<b>1</b>	<b>5</b>	<b>1</b>	<b>5</b>	<b>0</b>	<b>0</b>	

Rural

S.No	Circle	No. of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		4		4		4			
3	MDK	107	933									
4	SDPT				2		2		2			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	<b>Total</b>	<b>476</b>	<b>3413</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>6</b>	<b>0</b>	<b>0</b>	
	<b>Grand Total</b>	<b>1082</b>	<b>6468</b>	<b>1</b>	<b>11</b>	<b>1</b>	<b>11</b>	<b>1</b>	<b>11</b>	<b>0</b>	<b>0</b>	

TSSPDCL - LMRC / Corporate office

Date: 12.09.19

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Erragadda	LV Prasad Marg UG	33KV	Kalyan Nagar	11.59	12.05	00.06	OL-Rph	Cable fault at Krishna Kanth Park	LV Prasad Marg UG	Loads transferred onto 132KV J' Hills SS via 33KV Road No.12 SS

## TSSPDCL - LMRC / Corporate office

Date: 12.09.19

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	Devarakonda	K.B.Pally	11KV	Devarakonda	14:40	14:50	0:10	E/L	11KV Insulator failed	No
2		Chandampeta	Mudidandla	11KV	Devarakonda	16.10	17.20	01.10	E/L	HT/LT	No
3		Bethavolu	J P Gudem	11KV	Huzurnagar	14.00	15.20	01.20	E/L	11KV Line snapped	No
4		Munagala	Nelamarry	11KV	Huzurnagar	13.20	15.00	01.40	E/L	11KV Jumper cut	No
1	SDPT	Bekkal	Kondapur	11KV	Husnabaad	4:10	6:50	2:40		Heavy gale and wind	No
2		Cherial	Rollabanda	11KV	Husnabaad	04.20	11.25	07.05		Heavy gale and wind	No
1	RR N	Medchal	CMR	11KV	Medchal	3:30	4:25	0:55		11KV Cable failed and replaced at CMR	No
1	RR E	Uppal	Bank Colony	11KV	Habsiguda	1:10	2:10	1:00		11KV End kit cable failed near Adithya Enclave at Beerappagadda	No
1	HYD S	Falaknuma	Farooq Nagar	11KV	Charminar	13.43	14.45	01.02	EL	DTR I/C Jumper cut at Farooq Nagar	No
2		Miralam	Ansari Road	11KV	Charminar	15:52	17:35	1:43	All Indication	Twisted HT Lines at City Plaza	No
1	HYD C	Chilkaiguda	44 Bus Stop	11KV	Azamabad	22.15	23.20	01.05	EL,OL-Rph	Cable End Kit failed at Machi Market	Arranged B/F on 11KV Parsigutta feeder