

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		3		3		3			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044	2	4	2	4	2	4			
	Total	606	3055	2	8	2	8	2	8	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849									
2	NLG	144	988		7		7		7			
3	MDK	107	933									
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	0	7	0	7	0	7	0	0	
	Grand Total	1082	6468	2	15	2	15	2	15	0	0	

TSSPDCL - LMRC / Corporate office

Date: 21.09.2019

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	HYD N	132KV Gunrock	James Street (Idle)	33KV	Nehru Ngr	09.45	20.00	10.15	EL	Cable damaged beside J.B.S Nalla	James Street (Idle)	----
1	HYD C	132KV Erragadda-Hus' Sagar	Hyd-Central (HT service)	33KV	H' Sagar	08.50	16.33	07.43	EL,OL	33KV End Kit failed at 33KV Sri Nagar Colony SS and Cable fault at Opp.B.M.Bekary	Hyd-Central (HT service)	-

TSSPDCL - LMRC / Corporate office

Date: 21.09.2019

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	NLG	S.V College	Layola Agl	11KV	Suryapeta	10.00	12.45	02.45	E/L	Insulator falshover	-
2		Gaddipally	Lift	11KV	Huzurnagar	05.00	06.45	01.45	EL	11 KV LINE SNAPPED	-
3		Raghunadapalem	Raghunadapalem	11KV	Huzurnagar	11.35	12.00	01.25	EL	11 KV LINE SNAPPED	-
4		Akaram	Shanthinagar	11KV	Nalgonda	13.50	16.15	02.25	EL	11KV line cut at Adloor(V) end	-
5		Nemaragommula	Jiyapally	11KV	Bhongiri	06.40	10.22	03.42	EL	11 kv Line Snapped at Karunakar Crushers Near Jiyapally Village	-
6		MT.Pally	Dattaipally	11KV	Bhongiri	07.50	10.50	03.00	EL/OL	Post of Insulator Failed near MT.Pally Village 3 Phase B/d Single Phase OK	-
7		Panhangi	Panhangi Agl	11KV	Bhongiri	12.30	14.40	02.10	EL/OL	11kv Disc Failed near Shanigla Gutta Village	-
1	RR N	Petbasheerabad	Balaji Hospital	11KV	Medchal	10.50	11.50	01.00	BD	11KV Line AB Switch Sparked at Balaji Hospital	-
2		Petbasheerabad	Satyam Encalve	11KV	Medchal	12.10	15.15	03.05	BD	11KV Line AB Switch Opened at Satyam Enclave Gate(Backfeeding from 11KV Jeedimetla Feeder)	-
3		Subhash Nagar	Jairam Nagar	11KV	Medchal	15.10	15.45	00.35	BD	Stick Fallen on 11KV Line at SBI Bank	-
1	RR E	Narapally	AP meet	11KV	Keesara	13.20	14.40	01.20		Pin insulaotr fail at Baba nagar	-
1	HYD S	Karwan	Tallagadda OH	11KV	IX	07.35	08.50	01.15	EL	Brass Patti burntout at Nalla Pochamma Temple	-
2		Falaknuma	Falaknuma Palace	11KV	III	13.11	14.24	01.13	EL,OL	Disc Insulator flash over at Falaknuma Palace Road	-
1	HYD C	Hussain Sagar	Inst. Of Engineers	11KV	I	03.57	05.10	01.13	EL,OL	Moixure formed in R.M.U & Cable End Kit failed at I.O.E	-----
2		Langer House	Netaji Nagar	11KV	VII	14.02	15.47	01.45	EL,OL-Bph	Road crossing UG Cable fault at Piller No.89 & CT/PT fault at Swagath Grand (6no DTR Off)	16:10 Hrs (6no DTR charged stood OK)