

Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234									
6	RR(N)	54	550		1		1		1			
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	3	0	3	0	3	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	5	1	5	1	5			
2	NLG	144	988		5		5		5			
3	MDK	107	933									
4	SDPT				5		5		5			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	15	1	15	1	15	0	0	
	Grand Total	1082	6468	1	18	1	18	1	18	0	0	

TSSPDCL - LMRC / Corporate office

Date: 06.08.2020

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Kothur	Aryam Steel	33KV	Shadnagar	19.40	02.05 (07.08.20)	06.25	E/L & O/L	CT Blast at 132KV Kothur SS (AE/OP/Nandigamma)		No

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 06.08.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Gundumal	Gundumal	11KV	Narayanapet	12.00	16.30	04.30		Due to LT Line Cut	-
2		Sarjakhpet	Thogapur	11KV	Narayanapet	15.12	16.17	01.05		Due to 11 KV Line Cut	-
3		Salkarpet SS	Pagdiyal	11KV	Narayanapet	14.36	16.16	01.40		11 KV insulator failed	-
4		Maddur	Ayyawarpally	11KV	Narayanapet	15.05	15.45	00.40		Due to 11KV Line Cut	-
5		Manthangoud Agl	Manthangoud	11KV	Narayanapet	11.58	14.58	03.00		Due to 11 KV Disc Failed	-
1	NLG	Velugupally	Velugupally	11KV	Suryapet	09.10	10.40	01.30	E/L	Tree branch fallen on the line	-
2		Dirsincherla	Somaram	11KV	Huzurnagar	04.00	06.45	02.45	EL	11 KV LINE SNAPPED	-
3		Turkapally	Hyrjalapuram	11KV	Nalgonda	07.00	08.00	01.00	EL	Jumper cut	-
4		Kattangur	Bolepally	11KV	Nalgonda	10.00	11.45	01.45	EL	Insulator failed	-
5		Rajapeta	Pamukunta	11KV	Bhongir	00.00	06.10	06.10	EL/OL	11 kv Solid core Insulator failed near Pamukunta village	-
1	SDPT	Laxmidevpally	Laxmidevpally	11KV	Siddipet	16.51	18.00	01.09		B/D AB Swith Problem	-
2		Chandlapur	Chandlapur	11KV	Siddipet	09.28	10.08	00.40		B/D Lt Line Cut	-
3		WARDHARAJPUR	SV PUR FEEDER	11KV	Gajwel	13:25	13:47	0:22		DTR COPPER PATTI CUT	-
4		THIMMA REDDDY PALLY	THIMMAREDDY PALLY FEEDERR	11KV	Gajwel	14:30	15:35	1:05		25KVA DTR BUSHRAD FAILED	-
5		BEKKAL	THOTAPALLY RURAL	11KV	Husnabad	05.10	06.40	01.30		B/D (POLE DAMAGE)	-
1	RR N	Gagillpur	Sundra Ashramama	11KV	Jeedimetla	19.30	21.30	02.00	EL	Tree branchesh fallen the 11kv line at Sundra Ashramam	-
1	RR E	AS Rao Nagar	Maruthi Nagar	11KV	Sainikpuri	16.25	17.40	01.15		Tree fallen on 11Kv line at Bonadal Gadda DTR (Artisian Ravinder)	-
1	HYD N	Yellareddyguda	Jaya Prakash Nagar	11KV	Banjarahills	01.35	02.52	01.17	EL,OL	AB Cable End Kit failed at J.P.Nagar	-