

Status Report on Breakdowns (Urban / Rural)**Urban**

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		2		2		2			
6	RR(N)	54	550									
7	RR(E)	168	403		2		2		2			
8	Hyd	194	1044		1		1		1			
	Total	606	3055	0	5	0	5	0	5	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849	1	7	1	7	1	7			
2	NLG	144	988		13		13		13			
3	MDK	107	933	1		1		1				
4	SDPT											
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	2	20	2	20	2	20	0	0	
	Grand Total	1082	6468	2	25	2	25	2	25	0	0	

TSSPDCL - LMRC / Corporate office

Date: 03.01.2020

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	MBNR	Maddur	Vepoor	33KV	Mahabubnagar	13.00	15.15	02.15	E/L	No Visbule Fault	Maddur	Alternate Supply Arranged form 33KV Kothapally SS at 15:15Hrs
1	MDK	Zaheerabad	Old Allana	33KV	Zaheerabad	05.23	07.10	01.47		BD Due to Jumper connection	Zaheerabad	No

TSSPDCL - LMRC / Corporate office

Date: 03.01.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Mothiganapur	Medhigadda Tanda	11KV	Jadcherla	07.15	13.00	05.45		BD 11KV Pin Insulator fail near Medigadda tanda	-
2		Hemajipur	Koilakuntatanda	11KV	Jadcherla	13.10	14.38	01.28		B.D.11Kv Disc Fail Near Koilakunta Tanda(Vi).	-
3		Kothamolgara	Karvena	11KV	Jadcherla	07.30	12.10	04.40		B.D.11Kv Insulator Fail Near Muthaiah gutta Side.	-
4		Annasagar	Town	11KV	Jadcherla	08.37	10.37	02.00		B.D.11Kv Insulator failure Near Annasagar(Vi).	-
5		Peddarevelly	Chinnarevelly	11KV	Jadcherla	08.00	11.55	03.55		B.D.11Kv Insulator Fail Near Pochammagadda Tanda Side	-
6		Bhoothpur	Rural	11KV	Jadcherla	08.25	13.00	04.35		B.D.11Kv Jumper Cut Near Goplapur(Vi)Side.	-
7		Bhoothpur	Town	11KV	Jadcherla	13.02	14.10	01.08		B.D.11Kv Disc Fail Near HBL Company Side.	-
1	NLG	Penpahad	S.R Palem	11KV	Suryapet	14.10	15.20	01.10	E/L	Conductor snapped	-
2		S.V College	Layola Express	11KV	Suryapet	03.30	04.40	01.10	E/L	Jumper cut	-
3		Mellacheruvu	Hemlathanda	11KV	Huzurnagar	06.40	08.10	01.30	EL	11 KV LINE SNAPPED	-
4		Mukundapuram	Mukundapuram	11KV	Huzurnagar	14.20	15.30	01.10	EL	11 KV LINE SNAPPED	-
5		Aragaddagudem	Suraram	11KV	Nalgonda	14.05	15.50	01.45	EL	11KV Line Jumper Cut	-
6		Eduloor	Parada	11KV	Nalgonda	12.30	14.10	01.40	EL	11KV Line Jumper Cut	-
7		Narsingbatla	Kuthurugudem	11KV	Nalgonda	12.40	14.50	02.10	EL	Insulator Failed	-
8		Pamanagundla	Pittampally	11KV	Nalgonda	13.57	15.22	01.25	EL	AB Switch Problem	-
9		Aragaddagudem	N.R.Gudem	11KV	Nalgonda	14.10	15.30	01.20	EL	11KV Line Jumper Cut	-
10		Eduloor	Kurumarthy	11KV	Nalgonda	12.30	14.15	01.45	EL	11KV Line Jumper Cut	-
11		Panhangi	Panhangi Agl	11KV	Choutuppal	10.30	14.15	03.45	EL	11kv Disc Failed near Panhangi Village	-
12		Matoor	Matoor	11KV	Miryalguda	14.10	17.00	02.50	EL	11KV Insulator failure	-
13		Settipalem	Vemulapally	11KV	Miryalguda	14.35	15.20	00.45	EL	11KV Line Jumper Cut	-
1	RR S	ESCI	Divya sree	11KV	Gachibowli	23.40	15.00	16.10		11kv UG Cable Damaged and Rectified at Sub-station Opposite.	-
2		Nallagandla	Nallagandla Huda	11KV	Gachibowli	15.35	17.10	01.35		11kv Line Snapped at Sub-station Opposite	-
1	RR E	Kushaiguda	Neredmet	11KV	Sainikpuri	08.20	10.30	02.10		11Kv Disk failed at Good luck Hotel (LM Srinivas)	-
2		Cherlapally-I	Phase-I	11KV	Sainikpuri	01.50	03.10	01.20		Polimer Disk fail at Phase-II (Artisan/Ravinder)	-
1	HYD N	I.D.P.L	Tipcon	11KV	VI	16.30	17.40	01.10	EL,OL-Bph	LT Line snapped at Bansal Steel Company	-