

## Status Report on Breakdowns (Urban / Rural)

Urban

S.No	Circle	No.of Feeders Existing Urban		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	18	107									
2	NLG	22	358									
3	MDK	97	359									
4	SDPT											
5	RR(S)	53	234		1		1		1			
6	RR(N)	54	550									
7	RR(E)	168	403		1		1		1			
8	Hyd	194	1044		2		2		2			
	Total	606	3055	0	4	0	4	0	4	0	0	

Rural

S.No	Circle	No.of Feeders Existing Rurals		Breakdowns occurred during the day		Attended during the day		Time taken for restoring the supply				Remarks (Pending)
		33KV	11KV	33KV	11KV	33KV	11KV	Rectified (Within 24 Hours)		Not Rectified (Above 24 Hours)		
								33KV	11KV	33KV	11KV	
1	MBN	107	849		1		1		1			
2	NLG	144	988	1	3	1	3	1	3			
3	MDK	107	933									
4	SDPT				12		12		12			
5	RR(S)	58	396									
6	RR(N)	38	114									
7	RR(E)	22	133									
	Total	476	3413	1	16	1	16	1	16	0	0	
	Grand Total	1082	6468	1	20	1	20	1	20	0	0	

TSSPDCL - LMRC / Corporate office

Date: 01.07.2020

Circle-wise 33KV Breakdowns

S.No	Circle	Name of 132/33KV SS	Name of 33 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Sub Stations Effected	Alternate Supply Arranged
1	NLG	Wadapally	Janpahad	33KV	Miryalaguda	01.05	05.00	03.55	E/L,O/L	33KV Insulator failed		-

TSSPDCL - LMRC / Corporate office

Circle-wise 11KV Breakdowns

Date: 01.07.2020

S.No	Circle	Name of 33/11KV SS	Name of 11 KV Feeder	Vol	Name of the Division	From	To	Duration	Relay Indication	Cause of Breakdown	Alternate Supply Arranged
1	MBNR	Marikal	Malkapur	11KV	Jadcherla	08.10	12.02	03.52		11Kv Phase To Phase Near Malkapur( Vi).	-
1	NLG	Ponugodu	Kothagudem	11KV	Huzurnagar	06.20	08.10	01.50	EL	11 KV LINE SNAPPED	-
2		Thipparthi	G.G.Palem	11KV	Nalgonda	04.00	06.00	02.00	EL	11 KV Line Jumper Cut	-
3		Settipalem	Settipalem	11KV	Miryalaguda	15.25	16.18	00.53	EL	11KV pin insulator failed	-
1		Chandhlapur	Chandhlapur	11KV	Siddipet	10.40	11.45	01.05		B/D for Disk fail LC No.22034	-
2	SDPT	Narayanaraopet	Beerapagudi	11KV	Siddipet	11.10	14.00	02.50		B/D for 11 KV Insulator fail	-
3		Dharmajipet	Egundaswamy	11KV	Siddipet	20.30	23.45	03.15		B/D for Tree fall at 11KV Line	-
4		DHARMAREDDYPALLY	DHARMAREDDYPALLY LC.NO:6380	11KV	Gajwel	12.05	15.10	03.05		CONDUCTOR SNAPPED	-
5		DHARMAREDDYPALLY	GIRIPALLY LC.NO:6381	11KV	Gajwel	14.05	14.05	01.07		JUMPER CUT	-
6		GURRALASOPA	CHOWDARYPALLY LC.NO:10993	11KV	Gajwel	08.15	10.15	02.00		HT/LT	-
7		PREGNAPUR	AKKKARAM LC.NO:19668	11KV	Gajwel	11.56	12.40	00.44		INSULATOR FAIL	-
8		NACHARAM	NACHARAM TOWN LC.NO:19015	11KV	Gajwel	08:10	10:00	01.50		TREE BRANCH FALL OVER 11KV	-
9		TUNIKIKALASA	TUNIKI LC.NO:26752	11KV	Gajwel	08:45	12:25	02.40		INSULATOR FAIL	-
10		DOMMATA	DOMMATA LC.NO:312	11KV	Gajwel	09:05	12:37	03:22		JUMPER CUT	-
11		MARKOOK	MARKOOK TOWN LC.NO:11708	11KV	Gajwel	15:00	15:45	00.45		JUMPER MELT NEAR PTR	-
12		BEKKAL	KUTIAGL	11KV	Husnabad	10.20	12.20	02.00		B/D (INSULATOR FAIL)	-
1		RR S	Nanakramguda	Church	11KV	Gachibowli	06.05	07.25	01.20		UG Cable failed at Outer ring road
1	RR E	NN Colony	Jai Jawan	11KV	Sainikpuri	02.30	03.30	01.00		UG Cable failed at Saketh Gate (AE)	-
1	HYD N	Monda Market	Dharamkanta	11KV	Sec-Bad	21.37	22.40	01.03	EL,OL	Cable fault	Arranged B/F on 11KV New Boiguda fdr
1	HYD S	Hyderguda	N.M.Guda OH	11KV	Charminar	23.30	00.50	01.20	EL,OL	faulty loads of 11KV Asad Baba Nagar feeder	-